PRICING

| Design and Engineering: | | \$58,602.00 |
|--|--------|--------------|
| Modular Building: | | |
| General Structure: | | \$237,350.00 |
| Roofing: | | \$14,489.00 |
| Windows: | | \$19,981.00 |
| Doors and Hardware: | | \$46,625.00 |
| Flooring: | | \$9,347.00 |
| HVAC System: | | \$36,790.00 |
| Electrical: | | \$28,106.00 |
| Plumbing, Bathroom and Appurtenances: | | \$15,187.00 |
| Kitchenette with Sink, Countertops, and Cabinets | | \$7,798.00 |
| Delivery and Installation: | | |
| Foundation Connections, Hardware: | | \$75,006.00 |
| Building Skirting: | | \$3,719.00 |
| Utility Connections: | | \$7,118.00 |
| ADA Compliant Concrete Sidewalks/Ramps: | | \$1,745.00 |
| | Total: | \$561,863.00 |

We are pleased to submit our proposal for the design/build of the Storm Drain Maintenance Building for the lump sum of \$561,863.00 (five hundred sixty-one thousand eight hundred sixty-three).

QUALIFICATIONS:

- 1. Does not include known or unknown underground obstructions that require additional costs to go around or remove. (Applies to trenching and borings)
- 2. Does not include any water table issues caused by the excavation such as dewatering or well point installations.

- 3. Permitting fees will be extra because the contractor has no knowledge of what these fees will be for the given scope of work.
- 4. Transportation that requires special requirements over and above normal circumstances.
- 5. Delivery issues at the site due to restricted conditions.
- 6. Does not include a fire alarm system.
- 7. Inflation surcharge is based on a tentative construction start date of February 2023.
- 8. Bid Draw schedule is listed below:

a. Sign contract \$1000 or 10% whichever is less

b. Mobilization Estimated @ 5% of total estimated project costs.

c. Procurement of materials Estimated @ 20% of total estimated project cost.

d. Payment based on schedule and percent completion (Requests to be sent bi-weekly)