# Water Division Contractor Panel (Paving Category) List of Active Contractors

## As of July 31, 2025

#### **CONTRACTOR**

All American Asphalt (PAVING CONTRACTOR)

Ben's Asphalt (PAVING CONTRACTOR)

Hardy & Harper, Inc. (PAVING CONTRACTOR)

R.J. Noble Company (PAVING CONTRACTOR)

## **Water Division Contractor Panel (Paving Category)**

## **PO SUMMARY - SINCE FY22**

CONTRACTOR	TOTAL POs	TOTAL PAID	BALANCE
All American Asphalt, Inc.	\$1,531,910.72	\$1,531,910.72	\$0.00
Bens Asphalt	\$0.00	\$0.00	\$0.00
Hardy & Harper, Inc.	\$969,499.09	\$969,499.09	\$0.00
R. J. Noble Company	\$1,183,458.01	\$1,183,458.01	\$0.00
TOTAL	\$3,684,867.82	\$3,684,867.82	\$0.00

## **CUMULATIVE BREAKDOWN PER FISCAL YEAR SINCE FY22**

FISCAL YEAR	TOTAL POs	TOTAL PAID	BALANCE
FY 2022	\$401,048.28	\$401,048.28	\$0.00
FY 2023	\$1,062,495.38	\$1,062,495.38	\$0.00
FY 2024	\$1,584,089.70	\$1,584,089.70	\$0.00
FY 2025	\$637,234.46	\$637,234.46	\$0.00
FY 2026	\$0.00	\$0.00	\$0.00
TOTAL	\$3,684,867.82	\$3,684,867.82	\$0.00

	Water Division Contractor Panel (Paving Category) Monthly Report - Active Projects - July 31, 2025									
No.			Selected Contractor	RPU Board Approval Date	Contract Value	Last Payment	Total Payment	Balance	Status	
1	Permanent Trench Resurfacing for the Brunswick Avenue WDMR			01/13/25	\$0.00	\$0.00	\$0.00	\$0.00	Bidding	
	Bid No. RPU-8191								Bids due: 08-01-25	
	WO NO. 221468									
3ids	R.J. Noble \$0									
l pə/		Hardy & Harper \$0								
Received Bids	All Am	erican Asphalt	\$0							
	Staff Member:	Maria Lam	npina							
2	Permanent Trench Resurfacing for the Monticello Avenue WDMR			08/12/24	\$0.00	\$0.00	\$0.00	\$0.00	Bidding	
	Bid No. RPU-81									Bids due: 08-05-25
	WO NO. 221467									
-		R.J. Noble	\$0							
eive ds		lardy & Harper	\$0							
Received Bids	All American Asphalt \$0									
	Staff Member:	Maria Lam	nping							
3										
yed s										
Received Bids										
α_										
	Staff Member:									
4										
Receive d Bids										
_	Staff Member:									
	TOTAL A	MOUNT				\$0.00	\$0.00	\$0.00	\$0.00	