Riverside Public Utilities Closed Capital Work Order Summary Report - Water Fund 12/31/2024

Project / Subproject or WO	Project Description	Start Date	End Date		Board Approved Estimate		Final Project Cost		Variance	Variance %
CLOSED C	Capital Work Orders with Budget or Actual Expenditures > \$200,000									
1805878	Glencoe Dr and Monticello Ave Main Replacement	8/3/2021	9/10/2024	\$	1,700,000	\$	1,416,538	\$	283,462	17%
	1) Note on Final Project Cost:									
	This project was completed under the estimated cost.									
	2) Impact to Customer Service:									
	The project improved the delivery of water to the surrounding commun	ity.								
	3) Impact to System Reliability:									
	The project constructed new pipeline to sustain and improve the reliability of the water system in the neighborhood.									
2225604	Garner D Well	2/14/2022	10/2/2024	\$	802,837	\$	563,280	\$	239,557	30%
	1) Note on Final Project Cost:									
	The project was successfully completed within the estimated cost.									
	2) Impact to Customer Service:									
	Garner D was renovated to ensure the delivery of water to the customers at the lowest possible cost.									
	3) Impact to System Reliability:									
	Garner D increases the reliability of the water supply and contributes approximately 1.75 Million Gallons per Day or approximately 2% of the City's water demand.									
2225606	Garner 6 Well	1/1/2023	10/2/2024	\$	904,163	\$	681,446	\$	222,717	25%
	1) Note on Final Project Cost:									
	The project was successfully completed within the estimated cost.									
	2) Impact to Customer Service:									
	Garner 6 produces a steady flow of drinking water at a very reasonable cost.									
	3) Impact to System Reliability:									
	Garner 6 ensures the delivery of 2.2 Million Gallons per Day [or over 29	% of the City's v	water deman	d] of	f drinking water	to the	e customers o	f the (City.	

Total Water Fund - Closed Work Orders

\$ 3,407,000 \$ 2,661,264 \$ 745,736