

2018-2023 Electric Division Contractors' Panel

List of Active Contractors

Approved by Council June 5, 2018

As of July 31, 2022

CONTRACTOR

Baker Electric

Doty Bros Construction Co.

E.E. Electric Inc.

Herman Weissker, Inc.

Hot Line Construction

Southern Contracting Company

Stronghold Engineering

VCI Construction, LLC

W.A. Rasic Construction Co., Inc.

**2018-2023 Electric Division Contractors' Panel
PO SUMMARY- SINCE FY19**

CONTRACTOR	TOTAL PO's	TOTAL PAID	BALANCE
Baker Electric	\$61,900.00	\$61,900.00	\$0.00
Doty Bros Construction Co.	\$719,322.43	\$613,484.43	\$105,838.00
E.E. Electric, Inc.	\$153,841.00	\$103,841.00	\$50,000.00
Herman Weisker, Inc.	\$79,274.80	\$29,274.80	\$50,000.00
Hot Line Construction	\$2,817,346.26	\$1,257,592.55	\$1,559,753.71
Southern Contracting Company	\$50,000.00	\$0.00	\$50,000.00
Stronghold Engineering	\$59,400.00	\$9,400.00	\$50,000.00
VCI Construction, LLC	\$200,482.29	\$167,566.84	\$32,915.45
W.A. Rasic Construction Co., Inc.	\$241,994.31	\$191,994.31	\$50,000.00
TOTAL	\$4,383,561.09	\$2,435,053.93	\$1,948,507.16

CUMULATIVE BREAKDOWN PER FISCAL YEAR SINCE FY19

FISCAL YEAR	TOTAL PO's	TOTAL PAID	BALANCE
FY 2019	\$539,672.57	\$539,672.57	\$0.00
FY 2020	\$463,832.17	\$463,832.17	\$0.00
FY 2021	\$278,810.63	\$278,810.63	\$0.00
FY 2022	\$2,739,803.72	\$1,152,738.56	\$1,587,065.16
FY 2023	\$361,442.00	\$0.00	\$361,442.00
TOTAL	\$4,383,561.09	\$2,435,053.93	\$1,948,507.16

Electric Division Contractor's Panel Monthly Report - Active Projects - July 31, 2022

On June 5, 2018, Riverside City Council approved the Contractor's Panel for five years, with three one-year extensions.

No.	Project Description	Selected Contractor	RPU Board Approval Date	Contract Value	Last Payment	Total Payment	Balance	Status
1	Primary Cable Burn Up At 11425 Wybourn Ave	Doty Bros		\$11,442.00		\$0.00	\$11,442.00	Under Construction
	WO 2224239							
	Doty Bros	\$11,442.00						
	Hot Line	\$12,216.00						
	WA Rasic	\$24,300.00						
	VCI	\$30,467.00						
Staff Member:	Gary Hironimus							
2	Primary Burnup At 3945 La Sierra Ave	Doty Bros		\$14,101.00	\$0.00	\$0.00	\$14,101.00	Project Complete
	WO 2227448							
	Doty Bros	\$14,101.00						
	VCI	\$23,400.00						
	WA Rasic	\$39,500.00						
	Staff Memebr:	Gary Hironimus						
3	Remove 2 and Relocate 1 Transformer at 4125 Vine St	Doty Bros		\$10,395.00	\$0.00	\$0.00	\$10,395.00	Under Construction
	WO 2208410							
	Doty Bros	\$10,395.00						
	VCI	\$12,920.00						
	Hot Line	\$14,524.00						
	Staff Member:	Gary Hironimus						
4	Primary Cable Burnup at 5973 Shaker Dr	Doty Bros		\$19,900.00	\$0.00	\$0.00	\$19,900.00	Project Completed
	WO 2227443							
	Doty Bros	\$19,900.00						
	VCI	\$23,964.00						
	WA Rasic	\$42,700.00						
	Staff Member:	Gary Hironimus						
5	UCR-Iowa Irrigation	VCI Construction		\$32,915.45	\$0.00	\$0.00	\$32,915.45	Under Construction
	WO 2025742							
	VCI	\$32,915.45						
	Doty Bros	\$36,333.00						
	Hot Line	\$36,582.00						
	Staff Member:	Gary Hironimus						
6	HMPE Cable Replacement Canyon Crest Area 5	Hot Line Construction		\$1,479,986.00	\$0.00	\$0.00	\$1,479,986.00	Under Construction
	WO 1904200							
	Hot Line	\$1,479,986.00						
	Asplundh Construction	\$1,899,593.04						
	Servtik Electric	\$1,952,767.00						
	VCI	\$1,985,000.00						
	Elecnor Belco Electric	\$2,067,291.00						
	Stronghold Engineering	\$2,428,312.00						
	Arizona Pipeline Company	\$2,468,515.89						
	Staff Member:	Elena DeStefano						
7	HMPE Cable Replacement Canyon Crest Area 1F Phase 3	Hot Line Construction		\$889,677.00	\$0.00	\$859,909.29	\$29,767.71	Under Construction
	WO 1619972							
	Hot Line	\$889,677.00						
Staff Member:	David Bride							
8	Construction Contract for EMERGENCY Electric Work on a Time and Equipment Basis at Various Locations for FY23							As needed
	E E Electric	N/A >50k	\$50,000.00	\$0.00	\$0.00	\$50,000.00		
	Doty Bros	N/A >50k	\$50,000.00	\$0.00	\$0.00	\$50,000.00		
	Hot Line Construction	N/A >50k	\$50,000.00	\$0.00	\$0.00	\$50,000.00		
	Herman Weisker Inc	N/A >50k	\$50,000.00	\$0.00	\$0.00	\$50,000.00		
	Stronghold Engineering	N/A >50k	\$50,000.00	\$0.00	\$0.00	\$50,000.00		
	Southern Contracting	N/A >50k	\$50,000.00	\$0.00	\$0.00	\$50,000.00		
	WA Rasic Construction	N/A >50k	\$50,000.00	\$0.00	\$0.00	\$50,000.00		
	TOTAL AMOUNT:			\$2,808,416.45	\$0.00	\$859,909.29	\$1,948,507.16	