

2018-2023 Electric Division Contractors' Panel

List of Active Contractors

Approved by Council June 5, 2018

As of July 31, 2023

CONTRACTOR
Baker Electric
Doty Bros Construction Co.
E.E. Electric Inc.
Herman Weissker, Inc.
Hot Line Construction
Southern Contracting Company
Stronghold Engineering
VCI Construction, LLC
W.A. Rasic Construction Co., Inc.

**2018-2023 Electric Division Contractors' Panel
PO SUMMARY- SINCE FY19**

CONTRACTOR	TOTAL PO's	TOTAL PAID	BALANCE
Baker Electric	\$61,900.00	\$61,900.00	\$0.00
Doty Bros Construction Co.	\$855,285.94	\$792,754.08	\$62,531.86
E.E. Electric, Inc.	\$153,841.00	\$103,841.00	\$50,000.00
Herman Weisker, Inc.	\$79,274.80	\$29,274.80	\$50,000.00
Hot Line Construction	\$1,374,873.55	\$1,312,473.55	\$62,400.00
Southern Contracting Company	\$50,000.00	\$0.00	\$50,000.00
Stronghold Engineering	\$59,400.00	\$9,400.00	\$50,000.00
VCI Construction, LLC	\$337,367.29	\$237,115.29	\$100,252.00
W.A. Rasic Construction Co., Inc.	\$248,320.31	\$198,320.31	\$50,000.00
TOTAL	\$3,220,262.89	\$2,745,079.03	\$475,183.86

CUMULATIVE BREAKDOWN PER FISCAL YEAR SINCE FY19

FISCAL YEAR	TOTAL PO's	TOTAL PAID	BALANCE
FY 2019	\$539,672.57	\$539,672.57	\$0.00
FY 2020	\$463,832.17	\$463,832.17	\$0.00
FY 2021	\$278,810.63	\$278,810.63	\$0.00
FY 2022	\$1,298,705.00	\$1,298,705.00	\$0.00
FY 2023	\$639,242.52	\$164,058.66	\$475,183.86
TOTAL	\$3,220,262.89	\$2,745,079.03	\$475,183.86

Electric Division Contractor's Panel Monthly Report - Active Projects - July 31, 2023

On June 5, 2018, Riverside City Council approved the Contractor's Panel for five years, with three one-year extensions.

No.	Project Description	Selected Contractor	RPU Board Approval Date	Contract Value	Last Payment	Total Payment	Balance	Status
1	Secondary BurnUp At 2949 Crestwood PI	Doty Bros		\$11,067.00	\$0.00	\$11,067.00	\$0.00	Project Completed
	WO 2319784							
	Doty Bros	\$11,067.00						
	Hot Line	\$12,800.00						
	VCI	\$15,594.95						
	WA Rasic	\$15,785.00						
Staff Member:	Richard Huerta							
2	Secondary BurnUp At 3476 5th St	Doty Bros		\$10,532.00	\$0.00	\$0.00	\$10,532.00	Project Completed
	WO 2324426							
	Doty Bros	\$10,532.00						
	Hot Line	\$15,950.00						
	VCI	\$16,250.00						
	WA Rasic	\$17,950.00						
Staff Member:	Richard Huerta							
3	CATV Metered Pedestal	Doty Bros		\$10,196.00	\$0.00	\$0.00	\$10,196.00	Project Completed
	WO 2322333							
	Doty Bros	\$10,196.00						
	Hot Line	\$12,195.00						
	VCI	\$13,894.50						
	WA Rasic	\$17,500.00						
Staff Member:	Richard Huerta							
4	Primary Cable Burn Up at Midland Rd	Hot Line Construction		\$12,400.00	\$0.00	\$0.00	\$12,400.00	Under Construction
	WO 2322505							
	Hot Line	\$12,400.00						
	VCI	\$12,942.00						
	Doty Bros	\$13,299.00						
	Herman Weissker	\$16,684.46						
Staff Member:	Richard Huerta							
5	Primary Cable Burn Up at Rycroft Dr	VCI Construction		\$13,995.00	\$0.00	\$0.00	\$13,995.00	Project Complete
	WO 2322503							
	VCI	\$13,995.00						
	Hot Line	\$14,440.00						
	Doty Bros	\$16,100.00						
	Herman Weissker	\$20,377.94						
Staff Member:	Richard Huerta							
6	Re-paint 14 & Replace 6 Skirt Transformers	VCI Construction		\$36,257.00	\$0.00	\$0.00	\$36,257.00	Under Construction
	WO 2323689							
	VCI	\$36,257.00						
	EE Electric	\$39,924.00						
	Doty Bros	\$49,727.00						
Hot Line	\$51,780.00							
7	Staff Member:	Richard Huerta						As needed
	E E Electric	N/A >50k		\$50,000.00	\$0.00	\$0.00	\$50,000.00	
	Doty Bros	N/A >50k		\$50,000.00	\$0.00	\$8,196.14	\$41,803.86	
	VCI Construction	N/A >50k		\$50,000.00	\$0.00	\$0.00	\$50,000.00	
	Hot Line Construction	N/A >50k		\$50,000.00	\$0.00	\$0.00	\$50,000.00	
	Herman Weissker Inc	N/A >50k		\$50,000.00	\$0.00	\$0.00	\$50,000.00	
	Stronghold Engineering	N/A >50k		\$50,000.00	\$0.00	\$0.00	\$50,000.00	
	Southern Contracting	N/A >50k		\$50,000.00	\$0.00	\$0.00	\$50,000.00	
WA Rasic Construction	N/A >50k		\$50,000.00	\$0.00	\$0.00	\$50,000.00		
TOTAL AMOUNT:				\$494,447.00	\$0.00	\$19,263.14	\$475,183.86	