

2019-2023 Electric Division Contractors' Panel

List of Active Contractors

Approved by Council June 5, 2018

As of October 31, 2021

CONTRACTOR
Baker Electric
Doty Bros Construction Co.
E.E. Electric Inc.
Herman Weissker, Inc.
Hot Line Construction
Southern Contracting Company
Stronghold Engineering
VCI Construction, LLC
W.A. Rasic Construction Co., Inc.

**2019-2023 Electric Division Contractors' Panel
PO SUMMARY- SINCE FY19**

CONTRACTOR	TOTAL PO's	TOTAL PAID	BALANCE
Baker Electric	\$111,900.00	\$61,900.00	\$50,000.00
Doty Bros Construction Co.	\$637,445.16	\$546,090.17	\$91,354.99
E.E. Electric, Inc.	\$194,401.00	\$0.00	\$194,401.00
Herman Weisker, Inc.	\$79,274.80	\$29,274.80	\$50,000.00
Hot Line Construction	\$1,350,930.26	\$361,253.26	\$989,677.00
Southern Contracting Company	\$50,000.00	\$0.00	\$50,000.00
Stronghold Engineering	\$59,400.00	\$9,400.00	\$50,000.00
VCI Construction, LLC	\$262,591.84	\$136,987.84	\$125,604.00
W.A. Rasic Construction Co., Inc.	\$281,049.31	\$181,049.31	\$100,000.00
TOTAL	\$3,026,992.37	\$1,325,955.38	\$1,701,036.99

CUMULATIVE BREAKDOWN PER FISCAL YEAR SINCE FY19

FISCAL YEAR	TOTAL PO's	TOTAL PAID	BALANCE
FY 2019	\$539,672.57	\$539,672.57	\$0.00
FY 2020	\$463,832.17	\$463,832.17	\$0.00
FY 2021	\$478,810.63	\$278,810.63	\$200,000.00
FY 2022	\$1,544,677.00	\$43,640.01	\$1,501,036.99
TOTAL	\$3,026,992.37	\$1,325,955.38	\$1,701,036.99

Electric Division Contractor's Panel Monthly Report - Active Projects - October 31, 2021								
On June 5, 2018, Riverside City Council approved the Contractor's Panel for five years, with three one-year extensions.								
No.	Project Description	Selected Contractor	RPU Board Approval Date	Contract Value	Last Payment	Total Payment	Balance	Status
1	Primary Cable Burn- Up 10773 Hole Ave	Doty Bros		\$50,000.00	\$0.00	\$18,136.01	\$31,863.99	Project Complete
	WO 2203398							
	Doty Bros \$50,000.00							
	Staff Member: Gary Hironimus							
2	Primary Cable Burn-Up- between B1899 and B1898 located at Kilkenny Dr. x Killarney Dr.	Doty Bros		\$16,481.00	\$0.00	\$12,752.00	\$3,729.00	Project Complete
	WO 2123849							
	Doty Bros \$12,752.00							
	VCI Construction, LLC \$17,660.00							
	W A Rasic \$20,899.00							
	Staff Member: Gary Hironimus							
3	Primary Cable Burnup @ 1360 Tareyton Dr	Doty Bros		\$27,305.00	\$0.00	\$0.00	\$27,305.00	Under Construction
	WO 223014							
	Doty Bros \$27,305.00							
	VCI Construction, LLC \$37,330.00							
4	Primary Cable Burnup- @ 7155 Goodview Ave	Doty Bros		\$28,457.00	\$0.00	\$0.00	\$28,457.00	Under Construction
	WO 2204166							
	Doty Bros \$28,457.00							
	VCI \$33,798.00							
5	Conduit for Fiber @ City TV studio- 1011 Orange St	VCI Construction		\$25,604.00	\$0.00	\$0.00	\$25,604.00	Under Construction
	WO 2115518							
	VCI Construction, LLC \$25,604.00							
	W A Rasic \$26,670.00							
	Doty Bros \$29,338.00							
6	Staff Member: Gary Hironimus							
	HMPE Cable Replacement Canyon Crest Area 1F Phase 3	Hot Line Construction		\$889,677.00	\$0.00	\$0.00	\$889,677.00	Under Construction
	WO 1619972							
7	Hot Line \$889,677.00							
	Staff Member: David Bride							
7	Circuit 1502 Switch and Cable Replacement- Located at 3520 Tyler St.	E E Electric		\$94,401.00	\$0.00	\$0.00	\$94,401.00	Under Construction
	Staff Member: Gary Hironimus							
8	Construction Contract for EMERGENCY Electric Work on a Time and Equipment Basis at Various Locations for FY21							As needed
		E E Electric	N/A >50k	\$50,000.00	\$0.00	\$0.00	\$50,000.00	
		Hot Line Construction	N/A >50k	\$50,000.00	\$0.00	\$0.00	\$50,000.00	
		VCI Construction, LLC	N/A >50k	\$50,000.00	\$0.00	\$0.00	\$50,000.00	
		WA Rasic Construction	N/A >50k	\$50,000.00	\$0.00	\$0.00	\$50,000.00	
8	Staff Member: Gary Hironimus							