Riverside Public Utilities Closed Capital Work Order Summary Report - Water Fund

6/30/2022

| | 0/00/2022 | | | | | | | |
|--|---|---|---|---|---|---|---|---|
| | | | Board Approved | | Final Project | | | |
| Project Description | Start Date | End Date | Estimate | | Cost | | Variance | Variance % |
| al Work Orders with Budget or Actual Expenditures > \$200,000 | | | | | | | | |
| ELL PROJECTS | | | | | | | | |
| ge 29-3R Well Replacement Project | 8/25/2016 | 3/9/2022 | \$ 2,420,0 | 00 \$ | 2,189,879 | \$ | 230,121 | 10% |
| Note on Final Project Cost: | | | | | | | | |
| e project was completed within budget. | | | | | | | | |
| mpact to Customer Service: | | | | | | | | |
| e project ensures the delivery of water to the customers. | | | | | | | | |
| mpact to System Reliability: | | | | | | | | |
| e project improves reliability of the water supply. The well produces ap | proximately 3.6 | 6 million gallo | ns per day. | | | | | |
| | ote on Final Project Cost: project was completed within budget. npact to Customer Service: project ensures the delivery of water to the customers. npact to System Reliability: | ote on Final Project Cost: project was completed within budget. npact to Customer Service: project ensures the delivery of water to the customers. | ote on Final Project Cost: project was completed within budget. npact to Customer Service: project ensures the delivery of water to the customers. | ote on Final Project Cost: project was completed within budget. npact to Customer Service: project ensures the delivery of water to the customers. | ote on Final Project Cost: project was completed within budget. npact to Customer Service: project ensures the delivery of water to the customers. npact to System Reliability: | ote on Final Project Cost: project was completed within budget. npact to Customer Service: project ensures the delivery of water to the customers. npact to System Reliability: | ote on Final Project Cost: project was completed within budget. npact to Customer Service: project ensures the delivery of water to the customers. npact to System Reliability: | ote on Final Project Cost: project was completed within budget. npact to Customer Service: project ensures the delivery of water to the customers. npact to System Reliability: |

 Total Water Fund - Closed Work Orders
 \$ 2,420,000
 \$ 2,189,879
 \$ 230,121