

Riverside Public Utilities
 Closed Capital Work Order Summary Report - Water Fund
 3/31/2023

Project / Subproject or WO	Project Description	Start Date	End Date	Board Approved Estimate	Final Project Cost	Variance	Variance %
----------------------------------	---------------------	------------	----------	-------------------------------	--------------------------	----------	------------

CLOSED Capital Work Orders with Budget or Actual Expenditures > \$200,000

SYSTEM AUTOMATION

1619634	Operational Data Management System - Water	5/9/2016	1/5/2023	\$ 1,332,500	\$ 1,351,565	\$ (19,065)	-1%
---------	--	----------	----------	--------------	--------------	-------------	-----

1) Note on Final Project Cost:	The project was completed within 1% of the estimated cost.
2) Impact to Customer Service:	The project improved response time to changes in water quality, work assignments, and more. In all, decreasing customer wait times and improving experience.
3) Impact to System Reliability:	The project improved reliability of water quality and response time to service requests.