
































































ID		Task Mode	Task Name	% Complete	Duration	Start	Finish	Predecessors	Resource Names	<div><div>6/9</div><div>September</div><div>5/11</div><div>4/12</div><div>August</div><div>3/13</div><div>2/12</div><div>July</div><div>1/14</div></div>											
0			City of Riverside Revised Project Schedule	2%	423 days	Tue 1/19/16	Thu 9/7/17			<div><div></div></div>											
1			Equipment Asset List	26%	141 days	Tue 1/19/16	Thu 8/4/16			<div><div></div></div>											
2			Bid Due	100%	1 day	Tue 1/19/16	Tue 1/19/16			<div><div></div></div>											
3			Notice of Award	100%	1 wk	Fri 1/22/16	Thu 1/28/16	2FS+2 days		<div><div></div></div>											
4			Requirements Collection	0%	3 days	Tue 7/26/16	Thu 7/28/16	3		<div><div></div></div>											
5			Request LAN and WLAN Configurations	0%	1 day	Tue 7/26/16	Tue 7/26/16			<div><div></div></div>											
6			Verify Configurations	0%	2 days	Wed 7/27/16	Thu 7/28/16	5		<div><div></div></div>											
7			Material Procurment and Processing	0%	14 days	Mon 7/18/16	Thu 8/4/16			<div><div></div></div>											
8			Procurement	0%	10 days	Mon 7/18/16	Fri 7/29/16	5FS-7 days		<div><div></div></div>											
9			Inventory & Asset	0%	2 days	Mon 8/1/16	Tue 8/2/16	8		<div><div></div></div>											
10			In-House Burn in & Configuration	0%	2 days	Wed 8/3/16	Thu 8/4/16	9		<div><div></div></div>											
11			Vector - Project Deployment & Execution	0%	286 days	Mon 8/1/16	Thu 9/7/17	1		<div><div></div></div>											
12			AP Installation	0%	286 days	Mon 8/1/16	Thu 9/7/17			<div><div></div></div>											
13			City Locations	0%	286 days	Mon 8/1/16	Thu 9/7/17			<div><div></div></div>											
14			Drop Ship (Fire Maint.; Fire Stn. 2-14)	0%	1 day	Mon 8/1/16	Mon 8/1/16			<div><div></div></div>											
15			Drop Ship (Heritage; Sub-Station))	0%	1 day	Mon 8/1/16	Mon 8/1/16	14SS		<div><div></div></div>											
16			City Hall	0%	6 days	Thu 8/4/16	Thu 8/11/16			<div><div></div></div>											
17			Pathway Installation	0%	6 days	Thu 8/4/16	Thu 8/11/16	15FS+2 days		<div><div></div></div>											
18			Category 6 Cabling Installation	0%	6 days	Thu 8/4/16	Thu 8/11/16	17SS		<div><div></div></div>											
19			Termination, Test & Label	0%	6 days	Thu 8/4/16	Thu 8/11/16	17SS		<div><div></div></div>											
20			Access Point Installation 7th Floor	0%	2 days	Thu 8/4/16	Fri 8/5/16	17SS		<div><div></div></div>											
21			Access Point Installation 6th Floor	0%	1 day	Fri 8/5/16	Fri 8/5/16	20FF		<div><div></div></div>											
22			Access Point Installation 5th Floor	0%	1 day	Mon 8/8/16	Mon 8/8/16	20		<div><div></div></div>											
23			Access Point Installation 4th Floor	0%	1 day	Tue 8/9/16	Tue 8/9/16	22		<div><div></div></div>											
24			Access Point Installation 3rd Floor	0%	1 day	Wed 8/10/16	Wed 8/10/16	23		<div><div></div></div>											
25			Access Point Installation 2nd Floor	0%	1 day	Thu 8/11/16	Thu 8/11/16	24		<div><div></div></div>											
26			Access Point Installation 1st Floor	0%	1 day	Thu 8/11/16	Thu 8/11/16	24		<div><div></div></div>											
27			Access Point Installation Basement Floor	0%	1 day	Thu 8/11/16	Thu 8/11/16	24		<div><div></div></div>											
28			Museum	0%	5 days	Fri 8/12/16	Thu 8/18/16			<div><div></div></div>											
29			Pathway Installation	0%	5 days	Fri 8/12/16	Thu 8/18/16	27		<div><div></div></div>											
30			Category 6 Cabling Installation	0%	3 days	Fri 8/12/16	Tue 8/16/16	29SS		<div><div></div></div>											
31			Termination, Test & Label	0%	1 day	Fri 8/12/16	Fri 8/12/16	29SS		<div><div></div></div>											
32			Access Point Installation 2nd Floor	0%	1 day	Fri 8/12/16	Fri 8/12/16	29SS		<div><div></div></div>											
33			Access Point Installation 1st Floor	0%	1 day	Mon 8/15/16	Mon 8/15/16	32		<div><div></div></div>											
34			Access Point Installation Basement Floor	0%	2 days	Tue 8/16/16	Wed 8/17/16	33		<div><div></div></div>											
35			Mission Square	0%	10 days	Wed 8/17/16	Tue 8/30/16			<div><div></div></div>											
36			Pathway Installation	0%	10 days	Wed 8/17/16	Tue 8/30/16	34FS-1 day		<div><div></div></div>											
Project: City of Riverside Revise Date: Tue 7/26/16			Task		Project Summary		Manual Task		Start-only		Deadline										
			Split		Inactive Task		Duration-only		Finish-only		Progress										
			Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress										
			Summary		Inactive Summary		Manual Summary		External Milestone												
Page 1																					

ID	<div><div></div><div>i</div></div>	Task Mode	Task Name	% Complete	Duration	Start	Finish	Predecessors	Resource Names	6/9		September 5/11		4/12		August 3/13		2/12		July 1/14	
37			Category 6 Cabling Installation	0%	5 days	Wed 8/17/16	Tue 8/23/16	36SS													
38			Termination, Test & Label	0%	2 days	Wed 8/17/16	Thu 8/18/16	36SS													
39			Access Point Installation 5th Floor	0%	1 day	Wed 8/17/16	Wed 8/17/16	36SS													
40			Access Point Installation 4th Floor	0%	2 days	Wed 8/17/16	Thu 8/18/16	36SS													
41			Access Point Installation 3rd Floor	0%	2 days	Thu 8/18/16	Fri 8/19/16	40FS-1 day													
42			Orange Square	0%	10 days	Mon 8/22/16	Fri 9/2/16														
43			Pathway Installation	0%	10 days	Mon 8/22/16	Fri 9/2/16	41													
44			Category 6 Cabling Installation	0%	5 days	Mon 8/22/16	Fri 8/26/16	43SS													
45			Termination, Test & Label	0%	2 days	Mon 8/22/16	Tue 8/23/16	43SS													
46			Access Point Installation	0%	2 days	Mon 8/22/16	Tue 8/23/16	43SS													
47			Gateway	0%	5 days	Tue 8/23/16	Mon 8/29/16														
48			Pathway Installation	0%	5 days	Tue 8/23/16	Mon 8/29/16	46FS-1 day													
49			Category 6 Cabling Installation	0%	3 days	Tue 8/23/16	Thu 8/25/16	48SS													
50			Termination, Test & Label	0%	1 day	Tue 8/23/16	Tue 8/23/16	48SS													
51			Access Point Installation- 1st Floor	0%	1 day	Tue 8/23/16	Tue 8/23/16	48SS													
52			Main Library	0%	10 days	Wed 8/24/16	Wed 9/7/16														
53			Pathway Installation	0%	10 days	Wed 8/24/16	Wed 9/7/16	51													
54			Category 6 Cabling Installation	0%	5 days	Wed 8/24/16	Tue 8/30/16	53SS													
55			Termination, Test & Label	0%	2 days	Wed 8/24/16	Thu 8/25/16	53SS													
56			Access Point Installation- 2nd Floor	0%	1 day	Wed 8/24/16	Wed 8/24/16	53SS													
57			Access Point Installation- 1st Floor	0%	1 day	Thu 8/25/16	Thu 8/25/16	56													
58			Access Point Installation- Basement Floor	0%	1 day	Fri 8/26/16	Fri 8/26/16	57													
59			Eastside Library	0%	3 days	Mon 8/29/16	Wed 8/31/16														
60			Pathway Installation	0%	3 days	Mon 8/29/16	Wed 8/31/16	58													
61			Category 6 Cabling Installation	0%	1 day	Mon 8/29/16	Mon 8/29/16	60SS													
62			Termination, Test & Label	0%	1 day	Mon 8/29/16	Mon 8/29/16	60SS													
63			Access Point Installation	0%	1 day	Mon 8/29/16	Mon 8/29/16	60SS													
64			Orange Terrace Community Center	0%	3 days	Tue 8/30/16	Thu 9/1/16														
65			Pathway Installation	0%	3 days	Tue 8/30/16	Thu 9/1/16	63													
66			Category 6 Cabling Installation	0%	2 days	Tue 8/30/16	Wed 8/31/16	65SS													
67			Termination, Test & Label	0%	1 day	Tue 8/30/16	Tue 8/30/16	66SS													
68			Access Point Installation	0%	1 day	Tue 8/30/16	Tue 8/30/16	66SS													
69			Orange Terrace Library	0%	3 days	Wed 8/31/16	Fri 9/2/16														
70			Pathway Installation	0%	3 days	Wed 8/31/16	Fri 9/2/16	68													
71			Category 6 Cabling Installation	0%	2 days	Wed 8/31/16	Thu 9/1/16	70SS													
72			Termination, Test & Label	0%	1 day	Wed 8/31/16	Wed 8/31/16	71SS													
73			Access Point Installation	0%	1 day	Wed 8/31/16	Wed 8/31/16	71SS													
74			RERC	0%	5 days	Thu 9/1/16	Thu 9/8/16														

Project: City of Riverside Revise Date: Tue 7/26/16	Task	<div></div>	Project Summary	<div></div>	Manual Task	<div></div>	Start-only	<div></div>	Deadline	<div></div>
	Split	<div></div>	Inactive Task	<div></div>	Duration-only	<div></div>	Finish-only		Progress	<div></div>
	Milestone	<div></div>	Inactive Milestone	<div></div>	Manual Summary Rollup	<div></div>	External Tasks	<div></div>	Manual Progress	<div></div>
	Summary	<div></div>	Inactive Summary	<div></div>	Manual Summary	<div></div>	External Milestone	<div></div>		

Page 2

ID	<div><div></div><div></div></div>	Task Mode	Task Name	% Complete	Duration	Start	Finish	Predecessors	Resource Names														
										6/9	September		August		July								
										5/11	4/12	3/13	2/12	1/14									
75		<div><div></div></div>	Pathway Installation	0%	5 days	Thu 9/1/16	Thu 9/8/16	73															
76		<div><div></div></div>	Category 6 Cabling Installation	0%	3 days	Thu 9/1/16	Tue 9/6/16	75SS															
77		<div><div></div></div>	Termination, Test & Label	0%	1 day	Thu 9/1/16	Thu 9/1/16	75SS															
78		<div><div></div></div>	Access Point Installation	0%	1 day	Thu 9/1/16	Thu 9/1/16	75SS															
79		<div><div></div></div>	WQCP	0%	2 days	Fri 9/2/16	Tue 9/6/16																
80		<div><div></div></div>	Pathway Installation	0%	2 days	Fri 9/2/16	Tue 9/6/16	78															
81		<div><div></div></div>	Category 6 Cabling Installation	0%	1 day	Fri 9/2/16	Fri 9/2/16	80SS															
82		<div><div></div></div>	Termination, Test & Label	0%	1 day	Fri 9/2/16	Fri 9/2/16	81SS															
83		<div><div></div></div>	Access Point Installation- Admin	0%	1 day	Fri 9/2/16	Fri 9/2/16	82SS															
84		<div><div></div></div>	Access Point Installation- Kush	0%	1 day	Fri 9/2/16	Fri 9/2/16	83SS															
85		<div><div></div></div>	Arlanza Library	0%	3 days	Tue 9/6/16	Thu 9/8/16																
86		<div><div></div></div>	Pathway Installation	0%	3 days	Tue 9/6/16	Thu 9/8/16	84															
87		<div><div></div></div>	Category 6 Cabling Installation	0%	1 day	Tue 9/6/16	Tue 9/6/16	86SS															
88		<div><div></div></div>	Termination, Test & Label	0%	1 day	Tue 9/6/16	Tue 9/6/16	86SS															
89		<div><div></div></div>	Access Point Installation	0%	1 day	Tue 9/6/16	Tue 9/6/16	86SS															
90		<div><div></div></div>	UOC	0%	5 days	Tue 9/6/16	Mon 9/12/16																
91		<div><div></div></div>	Pathway Installation	0%	5 days	Tue 9/6/16	Mon 9/12/16	84															
92		<div><div></div></div>	Category 6 Cabling Installation	0%	3 days	Tue 9/6/16	Thu 9/8/16	91SS															
93		<div><div></div></div>	Termination, Test & Label	0%	1 day	Tue 9/6/16	Tue 9/6/16	91SS															
94		<div><div></div></div>	Access Point Installation	0%	2 days	Tue 9/6/16	Wed 9/7/16	91SS															
95		<div><div></div></div>	EOC	0%	3 days	Tue 9/6/16	Thu 9/8/16																
96		<div><div></div></div>	Pathway Installation	0%	3 days	Tue 9/6/16	Thu 9/8/16	84															
97		<div><div></div></div>	Category 6 Cabling Installation	0%	1 day	Tue 9/6/16	Tue 9/6/16	96SS															
98		<div><div></div></div>	Termination, Test & Label	0%	1 day	Tue 9/6/16	Tue 9/6/16	97SS															
99		<div><div></div></div>	Access Point Installation	0%	2 days	Tue 9/6/16	Wed 9/7/16	97SS															
100		<div><div></div></div>	Arlington Library	0%	3 days	Wed 9/7/16	Fri 9/9/16																
101		<div><div></div></div>	Pathway Installation	0%	3 days	Wed 9/7/16	Fri 9/9/16	99FS-1 day															
102		<div><div></div></div>	Category 6 Cabling Installation	0%	1 day	Wed 9/7/16	Wed 9/7/16	101SS															
103		<div><div></div></div>	Termination, Test & Label	0%	1 day	Wed 9/7/16	Wed 9/7/16	101SS															
104		<div><div></div></div>	Access Point Installation	0%	1 day	Wed 9/7/16	Wed 9/7/16	101SS															
105		<div><div></div></div>	Casa Blanca Library	0%	3 days	Wed 9/7/16	Fri 9/9/16																
106		<div><div></div></div>	Pathway Installation	0%	3 days	Wed 9/7/16	Fri 9/9/16	104SS															
107		<div><div></div></div>	Category 6 Cabling Installation	0%	1 day	Wed 9/7/16	Wed 9/7/16	106SS															
108		<div><div></div></div>	Termination, Test & Label	0%	1 day	Wed 9/7/16	Wed 9/7/16	106SS															
109		<div><div></div></div>	Access Point Installation	0%	2 days	Wed 9/7/16	Thu 9/8/16	106SS															
110		<div><div></div></div>	Marcy Library	0%	4 days	Fri 9/9/16	Wed 9/14/16																
111		<div><div></div></div>	Pathway Installation	0%	3 days	Fri 9/9/16	Tue 9/13/16	109															
112		<div><div></div></div>	Category 6 Cabling Installation	0%	1 day	Wed 9/14/16	Wed 9/14/16	111															

Project: City of Riverside Revise
Date: Tue 7/26/16

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone







Deadline

Progress

Manual Progress

<

ID		Task Mode	Task Name	% Complete	Duration	Start	Finish	Predecessors	Resource Names	6/9		September 5/11		4/12		August 3/13		2/12		July 1/14	
113			Termination, Test & Label	0%	1 day	Fri 9/9/16	Fri 9/9/16	111SS													
114			Access Point Installation	0%	1 day	Fri 9/9/16	Fri 9/9/16	111SS													
115			La Sierra Library	0%	3 days	Fri 9/9/16	Tue 9/13/16														
116			Pathway Installation	0%	3 days	Fri 9/9/16	Tue 9/13/16	109													
117			Category 6 Cabling Installation	0%	1 day	Fri 9/9/16	Fri 9/9/16	116SS													
118			Termination, Test & Label	0%	1 day	Fri 9/9/16	Fri 9/9/16	117SS													
119			Access Point Installation	0%	2 days	Fri 9/9/16	Mon 9/12/16	116SS													
120			City Hall Equipment Installation	0%	9 days	Mon 8/29/16	Fri 9/9/16														
121			ClearPass Installation	0%	5 days	Mon 8/29/16	Fri 9/2/16														
122			Install and Configure ClearPass in Test LAB	0%	2 days	Mon 8/29/16	Tue 8/30/16														
123			Setup as Backup to existing ClearPass Server	0%	2 days	Mon 8/29/16	Tue 8/30/16	122FF													
124			Configure BYOD Guest services	0%	1 day	Wed 8/31/16	Wed 8/31/16	123													
125			Test and confirm configurations in Test Lab	0%	1 day	Thu 9/1/16	Thu 9/1/16	124													
126			Move to production environment	0%	1 day	Fri 9/2/16	Fri 9/2/16	125													
127			Test and Validate Services	0%	1 day	Fri 9/2/16	Fri 9/2/16	125													
128			AirWave Installation	0%	3 days	Tue 9/6/16	Thu 9/8/16														
129			Install and Configure AirWave	0%	1 day	Tue 9/6/16	Tue 9/6/16	127													
130			Add Client Devices	0%	1 day	Wed 9/7/16	Wed 9/7/16	129													
131			Test and confirm configurations	0%	1 day	Thu 9/8/16	Thu 9/8/16	130													
132			End-user Training	0%	1 day	Thu 9/8/16	Thu 9/8/16	131SS													
133			Controller Installation	0%	1 day	Fri 9/9/16	Fri 9/9/16	128													
134			Install and Configure 7210 Controller	0%	1 day	Fri 9/9/16	Fri 9/9/16														
135			Activate New Licenses	0%	1 day	Fri 9/9/16	Fri 9/9/16	134SS													
136			Configure Centralized Licensing	0%	1 day	Fri 9/9/16	Fri 9/9/16	134SS													
137			Connect New Access Points	0%	1 day	Fri 9/9/16	Fri 9/9/16	134SS													
138			Test and Confirm Configurations	0%	1 day	Fri 9/9/16	Fri 9/9/16	134SS													
139			Vector - Closeout Deliverables	0%	1 day	Mon 9/12/16	Mon 9/12/16	138													
140			T&A Complete Form	0%	1 day	Mon 9/12/16	Mon 9/12/16														
141			Drawings: Original Set of Colorized Redlines	0%	1 day	Mon 9/12/16	Mon 9/12/16														
142			Drawings: As-Builds Drawings (3 hardcopy sets 1 cd soft copy)	0%	1 day	Mon 9/12/16	Mon 9/12/16														
143			Binder Containing: Operating & Service Manuals	0%	1 day	Mon 9/12/16	Mon 9/12/16														
144			Warranties: Equipment & UTP Cabling	0%	1 day	Mon 9/12/16	Mon 9/12/16														
145			Equipment Asset List	0%	1 day	Mon 9/12/16	Mon 9/12/16														
146			Photo Documentation	0%	1 day	Mon 9/12/16	Mon 9/12/16														
147			Letter of Completion to Vector Resources	0%	1 day	Mon 9/12/16	Mon 9/12/16														
148			Vector - Project Closeout	0%	4 days	Tue 9/13/16	Fri 9/16/16	139													
149			Verification of contract completion	0%	1 day	Tue 9/13/16	Tue 9/13/16														
Project: City of Riverside Revise Date: Tue 7/26/16			Task		Project Summary		Manual Task		Start-only		Deadline										
			Split		Inactive Task		Duration-only		Finish-only		Progress										
			Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress										
			Summary		Inactive Summary		Manual Summary		External Milestone												
Page 4																					

ID		Task Mode	Task Name	% Complete	Duration	Start	Finish	Predecessors	Resource Names	6/9	September 5/11	4/12	August 3/13	2/12	July 1/14
150			Validate receipt of all project deliverables	0%	4 days	Tue 9/13/16	Fri 9/16/16			<div></div>					
151			Review and Approval of remaining final invoices for project	0%	1 day	Tue 9/13/16	Tue 9/13/16								
152			Complete Contractor Performance Evaluation for Project	0%	1 day	Tue 9/13/16	Tue 9/13/16								
153			Verify that all project documents are saved to Project Database	0%	1 day	Tue 9/13/16	Tue 9/13/16								
154			Send final drawings (hard and soft copy) to vault	0%	1 day	Tue 9/13/16	Tue 9/13/16								

Project: City of Riverside Revise
Date: Tue 7/26/16

Task

Project Summary

Split

Inactive Task

Milestone

Inactive Milestone

Summary

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress