

RIVERSIDE PUBLIC UTILITIES

Board Memorandum

BOARD OF PUBLIC UTILITIES

DATE: APRIL 24, 2017

GENERAL MANAGER'S REPORT

ITEM NO: 17

Riverside Public Utilities Electric Contractors' Panel Update As of April 2017

To streamline the bidding process for routine work, the Board of Public Utilities and the City Council voted to allow a Electric Division Contractors' Panel to be established. The use of the Panel is beneficial in meeting deadlines related to construction work and urgent repair or replacement of facilities. The Contractors' Panel is a list of companies that are pre-qualified to perform work on an as-needed basis through a master agreement. This saves time and money by simplifying the bidding process for specific types of routine work.

When RPU determines a need to use the Contractors' Panel for new construction, installation, maintenance, repair, modification, or extension of work, a bid solicitation with a set of engineering plans and specifications are sent to the appropriate Panel contractors by the Purchasing Manager. Because members of the Contractors' Panel have already executed a Master Agreement that includes the general and legal requirements of the contract, they only have to address the technical aspects of the bid. The Contractors' Panel mechanism is typically used for projects that meet the following three criteria: 1) Construction of the project needs to start within two months from start of design; 2) Project cost is less than \$500,000; and 3) City forces do not have the ability or the resources needed to construct the project within the time frame required. Projects that deviate from these criteria proceed through the formal bidding process.

Electric Division Contractors' Panel List of Active Contractors

W.A. Rasic Construction Co., Inc.

As of April 1, 2017	
CONTRACTOR	
A.M. Ortega Construction	
Asplundh Construction	
Cass Construction, Inc.	
Doty Bros. Construction	
E.E. Electric, Inc.	
Hampton Tedder Electric	
HCI, Inc.	
Henkels & McCoy, Inc.	
Herman Weissker, Inc.	
Hot Line Construction	
International Line Builders	
National Powerline Construction	
PAR Electrical Contractors, Inc.	
Southern Contracting Co.	
Stronghold Engineering, Inc.	
VCI Construction, LLC	

Electric Division Contractors' Panel

PO SUMMARY- SINCE FY13

CONTRACTOR	TOTAL PO's	TOTAL PAID	BALANCE
A.M. Ortega Construction	\$8,898.00	\$8,898.00	\$0.00
Asplundh Construction	\$995,522.66	\$966,446.66	\$29,076.00
Cass Construction, Inc.	\$0.00	\$0.00	\$0.00
Doty Bros. Construction Co.	\$63,628.00	\$35,035.00	\$28,593.00
E.E. Electric, Inc.	\$467,836.31	\$467,836.31	\$0.00
Hampton Tedder Electric	\$102,075.00	\$102,075.00	\$0.00
HCI, Inc.	\$345,362.31	\$195,362.31	\$150,000.00
Henkels & McCoy, Inc.	\$581,600.30	\$581,600.30	\$0.00
Herman Weissker, Inc.	\$490,676.99	\$490,676.99	\$0.00
Hot Line Construction	\$380,761.43	\$378,196.43	\$2,565.00
International Line Builders	\$465,241.18	\$315,241.18	\$150,000.00
National Powerline Construction	\$0.00	\$0.00	\$0.00
PAR Electrical Contractors, Inc.	\$72,056.00	\$72,056.00	\$0.00
Southern Contracting Co.	\$1,773,080.00	\$1,623,080.00	\$150,000.00
Stronghold Engineering, Inc.	\$0.00	\$0.00	\$0.00
VCI Construction, LLC	\$4,663,321.05	\$4,513,321.05	\$150,000.00
W.A. Rasic Construction Co., Inc.	\$389,710.46	\$229,828.18	\$159,882.28
TOTAL	\$10,799,769.69	\$9,979,653.41	\$820,116.28

CUMULATIVE BREAKDOWN PER FISCAL YEAR SINCE FY13

FISCAL YEAR	TOTAL PO's	TOTAL PAID	BALANCE
FY 2013	\$3,861,209.14	\$3,861,209.14	\$0.00
	A. 	.	•
FY 2014	\$2,876,723.17	\$2,876,723.17	\$0.00
EV 0045	\$4 7 00 000 05	\$4.700.000.0E	60.00
FY 2015	\$1,792,268.95	\$1,792,268.95	\$0.00
FY 2016	\$869,550.73	\$869,550.73	\$0.00
F1 2010	φουσ,σου.το	φουσ,υσυ.1 υ	φυ.υυ
FY 2017	\$1,400,017.70	\$579,901.42	\$820,116.28
			·
TOTAL	\$10,799,769.69	\$9,979,653.41	\$820,116.28

Electric Division Contractors' Panel Monthly Report - Active Projects -April 1, 2017								
Project Description		Selected Contractor	RPU Board Approval Date	Contract Value	Last Payment	Total Payment	Balance	Status
Installation of 76' of Condu at 1180 Via Vallarta (Civil V		Doty Bros Equipment Co.	Not required for < \$50K	\$16,235.00	\$0.00	\$0.00	\$16,235.00	Under Construction
Bid No. 1722599E								
W.O. No. 1722599								
Doty Bros Eq	uipment Co.: \$16,235							
W.A. Rasic Cons	struction Co.: \$18,989							
	struction Co.: \$20,505							
VCI Const	ruction, LLC: \$25,875							
Staff Member:	Julian Cardenas							
Installation of Fiber Distrib Chicago Ave. (Civil Work C		Asplundh Construction Co.	Not required for < \$50K	\$24,266.00	\$0.00	\$0.00	\$24,266.00	Start date 4/5
Bid No. 1423746E								
W.O. No. 1423746								
Asplundh Cons	struction Co.: \$24,266							
Hot Line	Construction: \$26,125							
W.A. Rasic Cons	struction Co.: \$26,724							
	ruction, LLC: \$36,742							
Doty Bros Eq	uipment Co.: \$43,379							
Staff Member:	Julian Cardenas							
Potholing Request for the RIVERSIDE TRANSMISSION RELIABILITY PROJECT (RTRP) 69KV @ 7297 Jurupa Ave		Hot Line Construction Co.	Not required for < \$50K	\$2,565.00	\$0.00	\$0.00	\$2,565.00	Completed 2/1. Final payment pending
Bid No. 642975-3E								
W.O. No. 642975-01	W.O. No. 642975-01					·		
	Hot Line Construction: \$2,565							
Doty Bros Equipment Co.: \$2,710								
PAR Electrical Contractors: \$3,174								
	ruction, LLC: \$4,429							
W.A. Rasic Cons	struction Co.: \$5,999							
Staff Member:	Lilliana Alvarez							

Electric Division Contractors' Panel Monthly Report - Active Projects -April 1, 2017									
Project Description		Selected Contractor	RPU Board Approval Date	Contract Value	Last Payment	Total Payment	Balance	Status	
			Doty Bros Equipment Co.	Not required for < \$50K	\$12,358.00	\$0.00	\$0.00	\$12,358.00	Under Construction
Bid No. 1723121E									
W.O. No. 1723121									
	uipment Co.: \$1								
	Construction: \$1	- ,							
W.A. Rasic Cons									
	els & McCoy: \$1								
VCI Const	truction, LLC: \$3	4,673							
Staff Member:	Julian Cardena	as							
Replacement of Existing C New Spring Assist Light- T 5965 Claridge Dr. (Civil Wo	raffic Cover loc		Asplundh Construction Co.	Not required for < \$50K	\$4,810.00	\$0.00	\$0.00	\$4,810.00	Under Construction
Bid No. 1710429E									
W.O. No. 1710429									
Asplundh Con	struction Co.: \$4	,810							
Doty Bros Ed	uipment Co.: \$6	,889							
VCI Const	truction, LLC: \$1	1,908							
Hot Line	Construction: \$1	1,950							
W.A. Rasic Cons									
	HCI, Inc.: \$2	1,196							
Staff Member:	Julian Cardena	as							
Potholing of Existing CIC Conduit for a Primary Cable Replacement from BTE-2274 to BTE-2275 @ 11617 Queensborough		W.A. Rasic Construction Co.	Not required for < \$50K	\$19,399.44	\$0.00	\$0.00	\$19,399.44	Completed 3/2. Final payment pending	
Bid No. 1718194E									
W.O. No. 1718194									
W.A. Rasic Cons									
	uipment Co.: \$8								
Asplundh Construction Co.: \$8,751									
Henkels & McCoy: \$10,755									
Hot Line Construction, Inc.: \$12,964									
VCI Construction, LLC: \$13,834									
PAR Electrical	Contractors: \$1	7,429							
Staff Member:	Julian Cardena	as							

Electric Division Contractors' Panel Monthly Report - Active Projects -April 1, 2017							
Project Description	Selected Contractor	RPU Board Approval Date	Contract Value	Last Payment	Total Payment	Balance	Status
Potholing of Existing CIC Conduits and Installation of a Primary Cable Repalcement from X-7967 to CST-1904 @ 4425 Clarksdale Dr.	W.A. Rasic Construction Co.	Not required for < \$50K	\$18,237.68	\$0.00	\$0.00	\$18,237.68	Completed 3/3. Final payment pending
Bid No. 1718480E							
W.O. No. 1718480							
W.A. Rasic Construction Co.: \$16,637							
Doty Bros Equipment Co.: \$20,846							
Hot Line Construction Inc.: \$22,450							
Asplundh Construction Co.: \$23,000							
VCI Construction, LLC: \$29,858							
Henkels & McCoy: \$31,789							
PAR Electrical Contractos: \$33,334							
Staff Member: Julian Cardenas							
Construction Contract for EMERGENCY Electric	HCI, Inc.		\$150,000.00	\$0.00	\$0.00	\$150,000.00	
Work on a Time and Equipment Basis at Various	International Line Builders		\$150,000.00	\$0.00	\$0.00	\$150,000.00	
Locations for FY2017	Southern Contracting Company		\$150,000.00	\$0.00	\$0.00	\$150,000.00	
Staff Member: Julian Cardenas	VCI Construction		\$150,000.00	\$0.00	\$0.00	\$150,000.00	
	W.A. Rasic Construction		\$150,000.00	\$0.00	\$27,754.84	\$122,245.16	
TOTAL AMOUNT			\$847,871.12	\$0.00	\$27,754.84	\$820,116.28	