

RIVERSIDE PUBLIC UTILITIES

Board Memorandum

BOARD OF PUBLIC UTILITIES

DATE: AUGUST 28, 2017

GENERAL MANAGER'S REPORT

ITEM NO: 12

Riverside Public Utilities
Electric Contractors' Panel Update
As of
August 1, 2017

To streamline the bidding process for routine work, the Board of Public Utilities and the City Council voted to allow an Electric Division Contractors' Panel to be established. The use of the Panel is beneficial in meeting deadlines related to construction work and urgent repair or replacement of facilities. The Contractors' Panel is a list of companies that are pre-qualified to perform work on an as-needed basis through a master agreement. This saves time and money by simplifying the bidding process for specific types of routine work.

When RPU determines a need to use the Contractors' Panel for new construction, installation, maintenance, repair, modification, or extension of work, a bid solicitation with a set of engineering plans and specifications are sent to the appropriate Panel contractors by the Purchasing Manager. Because members of the Contractors' Panel have already executed a Master Agreement that includes the general and legal requirements of the contract, they only have to address the technical aspects of the bid. The Contractors' Panel mechanism is typically used for projects that meet the following three criteria: 1) Construction of the project needs to start within two months from start of design; 2) Project cost is less than \$500,000; and 3) City forces do not have the ability or the resources needed to construct the project within the time frame required. Projects that deviate from these criteria proceed through the formal bidding process.

Electric Division Contractors' Panel List of Active Contractors

As of August 1, 2017

CONTRACTOR
splundh Construction
oty Bros. Construction
lenkels & McCoy, Inc.
lerman Weissker, Inc.
outhern Contracting Co.
tronghold Engineering, Inc.
CI Construction, LLC

Electric Division Contractors' Panel

PO SUMMARY- SINCE FY13

CONTRACTOR	TOTAL PO's	TOTAL PAID	BALANCE
Asplundh Construction	\$1,514,877.86	\$1,007,374.36	\$507,503.50
Doty Bros. Construction Co.	\$286,652.50	\$92,808.50	\$193,844.00
Henkels & McCoy, Inc.	\$604,988.61	04,988.61 \$581,600.30	
Herman Weissker, Inc.	\$490,676.99	\$490,676.99	\$0.00
Southern Contracting Co.	\$1,623,080.00	\$1,623,080.00	\$0.00
Stronghold Engineering, Inc.	\$0.00	\$0.00	\$0.00
VCI Construction, LLC	\$4,549,867.05	\$4,527,807.05	\$22,060.00
TOTAL	\$9,070,143.01	\$8,323,347.20	\$746,795.81

CUMULATIVE BREAKDOWN PER FISCAL YEAR SINCE FY13

FISCAL YEAR	TOTAL PO's	TOTAL PAID	BALANCE
FY 2013	\$3,335,440.18	\$3,335,440.18	\$0.00
FY 2014	\$2,383,375.09	\$2,383,375.09	\$0.00
FW 0045	*4 700 404 00	44 = 20 404 00	40.00
FY 2015	\$1,709,131.89	\$1,709,131.89	\$0.00
FY 2016	\$619.242.00	¢649 242 00	00.00
F1 2016	\$618,343.09	\$618,343.09	\$0.00
FY 2017	\$1,023,852.76	\$277,056.95	\$746,795.81
2017	Ţ.,UZO,UUZII U	4 =. 1,000.00	Ç5,1 00101
TOTAL	£0.070.442.04	¢0 222 247 20	\$746 70E 94
TOTAL	\$9,070,143.01	\$8,323,347.20	\$746,795.81

Electric Division Contractors' Panel Monthly Report - Active Projects - August 1, 2017							
Project Description	Selected Contractor	RPU Board Approval Date	Contract Value	Last Payment	Total Payment	Balance	Status
Replacement of Existing Plastic BTE-2428 with New B1 at 11401 Millard Ave. and BTE-3277 at 5417 Gridley Wa		Not required for < \$50K	\$15,508.00	\$0.00	\$0.00	\$15,508.00	Start date 8/10/17
Bid No. 1729002E							
W.O. No. 1729002							
Doty Bros Equipment Co.: \$15,508							
VCI Construction, LLC: \$18,353							
Henkels & McCoy: \$19,999							
Asplundh Construction Co.: \$24,530							
Staff Member: Julian Cardenas							
Intercept Existing 2" Conduit and Repair for a Primary Cable Replacement from CST-1908 to P-2046 @ 11171 Cameron Dr.	VCI Construction, LLC	Not required for < \$50K	\$22,060.00	\$0.00	\$0.00	\$22,060.00	Completed 7/31/17 Final Payment Pending
Bid No. 1731260E							
W.O. No. 1731260							
VCI Construction, LLC: \$22,060							
Asplundh Construction Co.: \$24,000							
Doty Bros Equipment Co.: \$28,663							
Staff Member: Julian Cardenas							
Installation of 65' of Conduit for Secondary Burn Up at 10489 Gramercy PI. (Civil Work Only)	Doty Bros Equipment Co.	Not required for < \$50K	\$9,248.00	\$0.00	\$0.00	\$9,248.00	Start date 8/17/17
Bid No. 1731026E							
W.O. No. 1731026							
Doty Bros Equipment Co.: \$9,248							
VCI Construction, LLC: \$11,823							
Henkels & McCoy: \$13,839							
Asplundh Construction Co.: \$24,220							
Staff Member: Julian Cardenas							
Street Light Conduit Penair at 3961 Fourth St. and at					Start data 9/21/17		
5870 Rutland Ave. (Civil Work Only)	Doty Bros Equipment Co.	< \$50K	\$19,088.00	\$0.00	\$0.00	\$19,088.00	Start date 8/21/17
Bid No. 1731025E							
W.O. No. 1731025							
Doty Bros Equipment Co.: \$19,088							
Henkels & McCoy: \$30,080							
VCI Construction, LLC: \$31,971							
Asplundh Construction Co.: \$51,500							
Staff Member: Julian Cardenas							

Electric Division Contractors' Panel Monthly Report - Active Projects - August 1, 2017								
Project [Description	Selected Contractor	RPU Board Approval Date	Contract Value	Last Payment	Total Payment	Balance	Status
Installation of 55' of Conduit for Secondary Burn Up at 11205 Greenhurst Dr. (Civil Work Only)		Henkels & McCoy	Not required for < \$50K	\$9,956.54	\$0.00	\$0.00	\$9,956.54	Start date 8/14/17
Bid No. 1732903E								
W.O. No. 1732903								
	els & McCoy: \$9,957							
	truction, LLC: \$10,996							
	uipment Co.: \$14,975							
Asplundh Cons	struction Co.: \$18,360							
Staff Member:	Julian Cardenas							
Adjust Existing Adjust Existing Covers for CST-3186 @ 3760 Ninth St. (Civil Work Only)		Asplundh Construction Co.	Not required for < \$50K	\$6,560.00	\$0.00	\$0.00	\$6,560.00	Completed 6/24/17- waiting for final billing
Bid No. 1723231E								
W.O. No. 1723231								
Asplundh Cons	struction Co.: \$6,560							
	uipment Co.: \$6,999							
	Construction: \$12,910							
	truction, LLC: \$15,891							
W.A. Rasic Cons	struction Co.: \$18,221							
Staff Member:	Julian Cardenas							
Intercept Existing CIC Conduit and Repair for a Primary Cable Burn Up from BTE-1775 to CST-1774 @ 11131 Cochran Ave. (Civil Work Only)		Asplundh Construction Co.	Not required for < \$50K	\$21,205.00	\$0.00	\$0.00	\$21,205.00	Completed 7/19- Final Payment Pending
Bid No. 1727463E								
W.O. No.1727463								
Asplundh Construction Co.: \$21,205								
Henke	els & McCoy: \$27,538							
Doty Bros Equipment Co.: \$34,833								
	VCI Construction, LLC: \$37,310							
Staff Member:								

Electric Division Contractors' Panel Monthly Report - Active Projects - August 1, 2017								
Project	Description	Selected Contractor	RPU Board Approval Date	Contract Value	Last Payment	Total Payment	Balance	Status
Installation of 85' of Cond 5180 Draper St.	Installation of 85' of Conduit for Secondary Burn Up at 5180 Draper St.		Not required for < \$50K	\$13,431.77	\$0.00	\$0.00	\$13,431.77	Start date 8/16
Bid No. 1801813E								
W.O. No.1801813								
	kels & McCoy: \$13,432							
	quipment Co.: \$14,368							
	struction, LLC: \$14,894 nstruction Co.: \$19,470							
Aspiuriuri Cor	15truction Co., \$19,470							
Staff Member:	Julian Cardenas							
Conduit & Structures Installation for HMPE Cable Replacement Project located in Canyon Crest- Area 1D		Asplundh Construction Co.	4/10/2017 Item 5	\$329,738.50	\$0.00	\$0.00	\$329,738.50	Start Date 5/22/17, 60 Calendar Days for Completion
Bid No. 1319813-17RPU								33
W.O. No. 1319813								
	nstruction Co.: \$329,739							
	quipment Co.: \$331,771							
Henl	kels & McCoy: \$523,131							
	struction, LLC: \$768,026							
Staff Member:	Elena DeStefano							
Construction Contract for EMERGENCY Electric Work on a Time and Equipment Basis at Various Locations for								
FY2017		Doty Bros		\$150,000.00	\$0.00	\$0.00	\$150,000.00	
	1	Asplundh Construction Co.		\$150,000.00	\$0.00	\$0.00	\$150,000.00	
Staff Member:	Julian Cardenas			+	Ψ0.30	Ψ3.30	\$.00,000.00	
TOTAL AMOUNT				\$746,795.81	\$0.00	\$0.00	\$746,795.81	