

## **2019-2023 Electric Division Contractors' Panel**

### **List of Active Contractors**

**Approved by Council June 5, 2018**

**As of December 1, 2019**

<b>CONTRACTOR</b>
Baker Electric
Doty Bros Construction Co.
E.E. Electric Inc.
Herman Weissker, Inc.
Hot Line Construction
Southern Contracting Company
Stronghold Engineering
VCI Construction, LLC
W.A. Rasic Construction Co., Inc.

**2019-2023 Electric Division Contractors' Panel  
PO SUMMARY- SINCE FY19**

CONTRACTOR	TOTAL PO's	TOTAL PAID	BALANCE
Baker Electric	\$365,464.00	\$61,900.00	\$303,564.00
Doty Bros Construction Co.	\$365,632.71	\$221,946.92	\$143,685.79
E.E. Electric, Inc.	\$0.00	\$0.00	\$0.00
Herman Weisker, Inc.	\$21,204.52	\$21,204.52	\$0.00
Hot Line Construction	\$122,648.00	\$122,648.00	\$0.00
Southern Contracting Company	\$150,000.00	\$0.00	\$150,000.00
Stronghold Engineering	\$9,400.00	\$9,400.00	\$0.00
VCI Construction, LLC	\$213,700.84	\$63,700.84	\$150,000.00
W.A. Rasic Construction Co., Inc.	\$324,068.31	\$174,068.31	\$150,000.00
<b>TOTAL</b>	<b>\$1,572,118.38</b>	<b>\$674,868.59</b>	<b>\$897,249.79</b>

**CUMULATIVE BREAKDOWN PER FISCAL YEAR SINCE FY19**

FISCAL YEAR	TOTAL PO's	TOTAL PAID	BALANCE
FY 2019	\$1,572,118.38	\$674,868.59	\$897,249.79
<b>TOTAL</b>	<b>\$1,572,118.38</b>	<b>\$674,868.59</b>	<b>\$897,249.79</b>

## Electric Division Contractor's Panel Monthly Report - Active Projects - December 1, 2019

On June 5, 2018, Riverside City Council approved the Contractor's Panel for five years, with three one-year extensions.

No.	Project Description		Selected Contractor	RPU Board Approval Date	Contract Value	Last Payment	Total Payment	Balance	Status
1	Substation Construction Services for Multi-Substation Projects		Baker Electric	01/22/18	\$365,464.00	\$61,900.00	\$61,900.00	\$303,564.00	Start date 02/06/2019, on hold per Substation personnel
	Bid No. RPU-1814007								
	W.O. No. 1814007 (50%) & 1816638 (50%)								
	Baker Electric	\$365,464							
	EE Electric, Inc.	\$432,024							
	Hot Line Construction	\$467,882							
	Staff Member:	Fady Megala							
2	Construction Contract for EMERGENCY Electric Work on a Time and Equipment Basis at Various Locations for FY2020								As needed
			Doty Bros		\$150,000.00	\$6,314.21	\$6,314.21	\$143,685.79	
			W.A. Rasic Contruction Co Inc.		\$150,000.00	\$0.00	\$0.00	\$150,000.00	
	Staff Member:	Gary Hironimus	Southern Contracting Co.		\$150,000.00	\$0.00	\$0.00	\$150,000.00	
			VCI Construction, LLC		\$150,000.00	\$0.00	\$0.00	\$150,000.00	
TOTAL AMOUNT:					\$965,464.00	\$68,214.21	\$68,214.21	\$897,249.79	