

# **2019-2023 Electric Division Contractors' Panel**

## **List of Active Contractors**

**Approved by Council June 5, 2018**

**As of September 1, 2020**

<b>CONTRACTOR</b>
Baker Electric
Doty Bros Construction Co.
E.E. Electric Inc.
Herman Weissker, Inc.
Hot Line Construction
Southern Contracting Company
Stronghold Engineering
VCI Construction, LLC
W.A. Rasic Construction Co., Inc.

**2019-2023 Electric Division Contractors' Panel  
PO SUMMARY- SINCE FY19**

CONTRACTOR	TOTAL PO's	TOTAL PAID	BALANCE
Baker Electric	\$365,464.00	\$61,900.00	\$303,564.00
Doty Bros Construction Co.	\$601,573.54	\$282,521.11	\$319,052.43
E.E. Electric, Inc.	\$0.00	\$0.00	\$0.00
Herman Weisker, Inc.	\$21,204.52	\$21,204.52	\$0.00
Hot Line Construction	\$198,971.00	\$198,971.00	\$0.00
Southern Contracting Company	\$150,000.00	\$0.00	\$150,000.00
Stronghold Engineering	\$9,400.00	\$9,400.00	\$0.00
VCI Construction, LLC	\$217,289.84	\$67,289.84	\$150,000.00
W.A. Rasic Construction Co., Inc.	\$324,068.31	\$174,068.31	\$150,000.00
<b>TOTAL</b>	<b>\$1,887,971.21</b>	<b>\$815,354.78</b>	<b>\$1,072,616.43</b>

**CUMULATIVE BREAKDOWN PER FISCAL YEAR SINCE FY19**

FISCAL YEAR	TOTAL PO's	TOTAL PAID	BALANCE
FY 2019	\$1,887,971.21	\$815,354.78	\$1,072,616.43
<b>TOTAL</b>	<b>\$1,887,971.21</b>	<b>\$815,354.78</b>	<b>\$1,072,616.43</b>

## Electric Division Contractor's Panel Monthly Report - Active Projects - September 1, 2020

On June 5, 2018, Riverside City Council approved the Contractor's Panel for five years, with three one-year extensions.

No.	Project Description	Selected Contractor	RPU Board Approval Date	Contract Value	Last Payment	Total Payment	Balance	Status
1	<b>Substation Construction Services for Multi-Substation Projects</b>	<b>Baker Electric</b>	01/22/18	\$365,464.00	\$61,900.00	\$61,900.00	\$303,564.00	Start date 02/06/2019, on hold per Substation personnel
	As of June 1, 2020							
	W.O. No. 1814007 (50%) & 1816638 (50%)							
	Baker Electric	\$365,464						
	EE Electric, Inc.	\$432,024						
	Hot Line Construction	\$467,882						
	Staff Member: Fady Megala							
2	<b>Essential Project - Developer Driven / Housing Project James Development at 3510 Elizabeth St</b>	<b>Doty Bros.</b>	04/13/20	\$118,783.58	\$0.00	\$0.00	\$118,783.58	Start date 06/22/20
	Bid No. RPU-7746							
	W.O. No. 2014995							
	Doty Bros.	\$118,784						
	VCI Construction, LLC	\$157,643						
	Staff Member: Customer Engineering							
3	<b>Communication Fiber Cabinets (Civil Work Only) at 4 Locations throughout the City</b>	<b>Doty Bros.</b>	05/11/20	\$50,629.44	\$0.00	\$0.00	\$50,629.44	Start date 06/08/20
	Bid No. RPU-7743							
	W.O. No. 1423748							
	Doty Bros.	\$50,629						
	VCI Construction, LLC	\$62,615						
	Staff Member: Lupe Gutierrez							
4	<b>Emergency T&amp;E work for Cable burnup-between x10593 and x10592 located at Allstate Dr. &amp; Atlas Dr.</b>	<b>Doty Bros.</b>	N/A >50k	\$7,519.25	\$7,519.25	\$7,519.25	\$0.00	Work completed
	T&E Work (Emergency- No Bid)							
	W.O. No. 212262							
	Doty Bros.	\$7,519						
	Staff Member: Gary Hironimus							
5	<b>Construction Contract for EMERGENCY Electric Work on a Time and Equipment Basis at Various Locations for FY2020</b>							As needed
		<b>Doty Bros</b>		\$150,000.00	\$29,046.38	\$35,360.59	\$114,639.41	
		<b>W.A. Rasic Construction Co Inc.</b>		\$150,000.00	\$0.00	\$0.00	\$150,000.00	
		<b>Southern Contracting Co.</b>		\$150,000.00	\$0.00	\$0.00	\$150,000.00	
	Staff Member: Gary Hironimus	<b>VCI Construction, LLC</b>		\$150,000.00	\$0.00	\$0.00	\$150,000.00	
<b>TOTAL AMOUNT:</b>				<b>\$1,142,396.27</b>	<b>\$98,465.63</b>	<b>\$104,779.84</b>	<b>\$1,037,616.43</b>	