

## **2019-2023 Electric Division Contractors' Panel**

### **List of Active Contractors**

**Approved by Council June 5, 2018**

**As of October 1, 2020**

<b>CONTRACTOR</b>
Baker Electric
Doty Bros Construction Co.
E.E. Electric Inc.
Herman Weissker, Inc.
Hot Line Construction
Southern Contracting Company
Stronghold Engineering
VCI Construction, LLC
W.A. Rasic Construction Co., Inc.

**2019-2023 Electric Division Contractors' Panel  
PO SUMMARY- SINCE FY19**

CONTRACTOR	TOTAL PO's	TOTAL PAID	BALANCE
Baker Electric	\$365,464.00	\$61,900.00	\$303,564.00
Doty Bros Construction Co.	\$487,911.82	\$341,647.49	\$146,264.33
E.E. Electric, Inc.	\$0.00	\$0.00	\$0.00
Herman Weisker, Inc.	\$29,274.80	\$21,204.52	\$8,070.28
Hot Line Construction	\$198,971.00	\$198,971.00	\$0.00
Southern Contracting Company	\$150,000.00	\$0.00	\$150,000.00
Stronghold Engineering	\$9,400.00	\$9,400.00	\$0.00
VCI Construction, LLC	\$281,097.84	\$67,289.84	\$213,808.00
W.A. Rasic Construction Co., Inc.	\$324,068.31	\$174,068.31	\$0.00
<b>TOTAL</b>	<b>\$1,846,187.77</b>	<b>\$874,481.16</b>	<b>\$821,706.61</b>

**CUMULATIVE BREAKDOWN PER FISCAL YEAR SINCE FY19**

FISCAL YEAR	TOTAL PO's	TOTAL PAID	BALANCE
<b>FY 2019</b>	<b>\$1,846,187.77</b>	<b>\$874,481.16</b>	<b>\$821,706.61</b>
<b>TOTAL</b>	<b>\$1,846,187.77</b>	<b>\$874,481.16</b>	<b>\$821,706.61</b>

Electric Division Contractor's Panel Monthly Report - Active Projects - October 1, 2020								
On June 5, 2018, Riverside City Council approved the Contractor's Panel for five years, with three one-year extensions.								
No.	Project Description	Selected Contractor	RPU Board Approval Date	Contract Value	Last Payment	Total Payment	Balance	Status
1	<b>Substation Construction Services for Multi-Substation Projects</b>	<b>Baker Electric</b>	01/22/18	\$365,464.00	\$61,900.00	\$61,900.00	\$303,564.00	Start date 02/06/2019, on hold per Substation personnel
	As of June 1, 2020							
	W.O. No. 1814007 (50%) & 1816638 (50%)							
	Baker Electric	\$365,464						
	EE Electric, Inc.	\$432,024						
	Hot Line Construction	\$467,882						
	Staff Member:	Fady Megala						
2	<b>Essential Project - Developer Driven / Housing Project James Development at 3510 Elizabeth St</b>	<b>Doty Bros.</b>	04/13/20	\$118,783.58	\$0.00	\$0.00	\$118,783.58	Start date 06/22/20
	Bid No. RPU-7746							
	W.O. No. 2014995							
	Doty Bros.	\$118,784						
	VCI Construction, LLC	\$157,643						
	Staff Member:	Customer Engineering						
3	<b>Emergency T&amp;E work for Cable burnup-between x10593 and x10592 located at Allstate Dr. &amp; Atlas Dr.</b>	<b>Doty Bros.</b>	N/A >50k	\$35,000.00	\$7,519.25	\$7,519.25	\$27,480.75	Work completed
	T&E Work (Emergency- No Bid)							
	W.O. No. 212262							
	Doty Bros.	\$7,519						
	Staff Member:	Gary Hironimus						
4	<b>Primary Cable Burnup at Washington &amp; Marguerita</b>	<b>VCI</b>	N/A >50k	\$11,628.00	\$0.00	\$0.00	\$11,628.00	Work Completed
	W.O. No. 2101427							
	VCI Construction, LLC	\$11,628						
	Doty Bros.	\$13,336						
	Hot Line Construction	\$13,350						
	Herman Weissker	\$15,522						
	Staff Member:	Gary Hironimus						
5	<b>Secondary Burnup @ 6311 Vonnie Ct</b>	<b>VCI</b>	N/A >50k	\$9,430.00	\$0.00	\$0.00	\$9,430.00	Work Completed
	W.O. No. 2102395							
	VCI Construction, LLC	\$9,430						
	Doty Bros.	\$9,620						
	Herman Weissker	\$10,114						
	Hot Line Construction	\$30,200						
	Staff Member:	Gary Hironimus						
6	<b>Potholing on Alessandro Blvd</b>	<b>VCI</b>	N/A >50k	\$42,750.00	\$0.00	\$0.00	\$42,750.00	Waiting To Start Construction
	W.O. No. 2019648							
	VCI Construction, LLC	\$42,750						
	Doty Bros.	\$52,399						
	Staff Member:	Catherine Ty						
7	<b>Secondary Burnup @ 3404 Revere Road</b>	<b>Herman Weissker</b>	N/A >50k	\$8,070.28	\$0.00	\$0.00	\$8,070.28	Work Completed
	W.O. No. 2029361							
	Herman Weissker	\$8,070.28						
	VCI Construction, LLC	\$10,458.00						
	Doty Bros.	\$11,945.70						
	Hot Line Construction	\$13,100.00						
	Staff Member:	Gary Hironimus						
8	<b>Construction Contract for EMERGENCY Electric Work on a Time and Equipment Basis at Various</b>							As needed
	Staff Member:	Gary Hironimus						
		Southern Contracting Co.		\$150,000.00	\$0.00	\$0.00	\$150,000.00	
		VCI Construction, LLC		\$150,000.00	\$0.00	\$0.00	\$150,000.00	
<b>TOTAL AMOUNT:</b>				<b>\$891,125.86</b>	<b>\$69,419.25</b>	<b>\$69,419.25</b>	<b>\$821,706.61</b>	