

**2018-2026 Electric Division Contractors' Panel**

**List of Active Contractors**

**Approved by Council June 5, 2018**

**As of February 28, 2025**

<b>CONTRACTOR</b>
Asplundh Construction
Baker Electric
Doty Bros Construction Co.
E.E. Electric Inc.
Ferreira Construction Co.
Herman Weissker, Inc.
Hot Line Construction
Michels Pacific Energy Inc
Southern Contracting Company
Stronghold Engineering
VCI Construction, LLC
W.A. Rasic Construction Co., Inc.

**2018-2026 Electric Division Contractors' Panel  
PO SUMMARY- SINCE FY19**

<b>CONTRACTOR</b>	<b>TOTAL PO's</b>	<b>TOTAL PAID</b>	<b>BALANCE</b>
Baker Electric	\$61,900.00	\$61,900.00	\$0.00
Doty Bros Construction Co.	\$1,076,692.42	\$1,032,358.00	\$44,334.42
E.E. Electric, Inc.	\$209,076.77	\$159,076.77	\$50,000.00
Herman Weisker, Inc.	\$439,258.91	\$396,431.83	\$42,827.08
Hot Line Construction	\$1,380,133.55	\$1,330,133.55	\$50,000.00
Southern Contracting Company	\$0.00	\$0.00	\$0.00
Stronghold Engineering	\$9,400.00	\$9,400.00	\$0.00
Michels Pacific Energy Inc	\$50,000.00	\$0.00	\$50,000.00
VCI Construction, LLC	\$429,294.47	\$379,294.47	\$50,000.00
W.A. Rasic Construction Co., Inc.	\$224,320.31	\$224,320.31	\$0.00
Asplundh Construction	\$95,219.50	\$45,219.50	\$50,000.00
Ferreira Construction Co.	\$50,000.00	\$0.00	\$50,000.00
<b>TOTAL</b>	<b>\$4,025,295.93</b>	<b>\$3,638,134.43</b>	<b>\$387,161.50</b>

**CUMULATIVE BREAKDOWN PER FISCAL YEAR SINCE FY19**

<b>FISCAL YEAR</b>	<b>TOTAL PO's</b>	<b>TOTAL PAID</b>	<b>BALANCE</b>
<b>FY 2019</b>	<b>\$539,672.57</b>	<b>\$539,672.57</b>	<b>\$0.00</b>
<b>FY 2020</b>	<b>\$463,832.17</b>	<b>\$463,832.17</b>	<b>\$0.00</b>
<b>FY 2021</b>	<b>\$278,810.63</b>	<b>\$278,810.63</b>	<b>\$0.00</b>
<b>FY 2022</b>	<b>\$1,298,705.00</b>	<b>\$1,298,705.00</b>	<b>\$0.00</b>
<b>FY 2023</b>	<b>\$195,353.66</b>	<b>\$195,353.66</b>	<b>\$0.00</b>
<b>FY 2024</b>	<b>\$609,854.41</b>	<b>\$609,854.41</b>	<b>\$0.00</b>
<b>FY 2025</b>	<b>\$639,067.49</b>	<b>\$251,905.99</b>	<b>\$387,161.50</b>
<b>TOTAL</b>	<b>\$4,025,295.93</b>	<b>\$3,638,134.43</b>	<b>\$387,161.50</b>

## Electric Division Contractor's Panel Monthly Report - Active Projects - February 28, 2025

On June 5, 2018, Riverside City Council approved the Contractor's Panel for five years, with three one-year extensions.

No.	Project Description	Selected Contractor	Contract Value	Total Payment	Balance	Status	
<b>1</b>	<b>Primary Burn Up at 10031 Burnham Ct</b>	<b>Doty Bros</b>	\$9,984.00	\$0.00	\$9,984.00	Completed 1/23/2025	
	WO: 253475						
	<b>Doty Bros</b>	\$9,984.00					
	<b>Herman Weissker</b>	\$10,410.00					
	<b>EE Construction</b>	\$11,270.00					
	<b>VCI Construction</b>	\$12,621.00					
	<b>Ferreira Construction</b>	\$15,485.00					
	<b>WA Rasic</b>	\$15,760.00					
<b>Staff Member</b>	Richard Huerta						
<b>2</b>	<b>Construction Contract for EMERGENCY Electric Work on a Time and Equipment Basis at Various Locations FY25</b>						
	<b>Staff Member:</b>	Richard Huerta	<b>Asplundh Construction</b>	\$50,000.00	\$0.00	\$50,000.00	As needed
			<b>E E Electric</b>	\$50,000.00	\$0.00	\$50,000.00	As needed
			<b>Doty Bros</b>	\$50,000.00	\$15,649.58	\$34,350.42	As needed
			<b>Ferreira Construction Co</b>	\$50,000.00	\$0.00	\$50,000.00	As needed
			<b>Herman Weissker</b>	\$50,000.00	\$7,172.92	\$42,827.08	As needed
			<b>Hot Line Construction</b>	\$50,000.00	\$0.00	\$50,000.00	As needed
			<b>Michels Pacific Energy Inc</b>	\$50,000.00	\$0.00	\$50,000.00	As needed
<b>VCI Construction</b>	\$50,000.00	\$0.00	\$50,000.00	As needed			
<b>TOTAL AMOUNT:</b>			<b>\$409,984.00</b>	<b>\$22,822.50</b>	<b>\$387,161.50</b>		