

# Water Division Contractor Panel (Paving Category)

## List of Active Contractors

As of February 28, 2025

CONTRACTOR
All American Asphalt (PAVING CONTRACTOR)
Ben's Asphalt (PAVING CONTRACTOR)
Hardy & Harper, Inc. (PAVING CONTRACTOR)
R.J. Noble Company (PAVING CONTRACTOR)

## Water Division Contractor Panel (Paving Category)

### PO SUMMARY - SINCE FY21

CONTRACTOR	TOTAL POs	TOTAL PAID	BALANCE
All American Asphalt, Inc.	\$1,949,207.05	\$1,949,207.05	\$0.00
Bens Asphalt	\$0.00	\$0.00	\$0.00
Hardy & Harper, Inc.	\$969,499.09	\$969,499.09	\$0.00
R. J. Noble Company	\$1,115,374.01	\$643,558.01	\$471,816.00
TOTAL	\$4,034,080.15	\$3,562,264.15	\$471,816.00

### CUMULATIVE BREAKDOWN PER FISCAL YEAR SINCE FY21

FISCAL YEAR	TOTAL POs	TOTAL PAID	BALANCE
FY 2021	\$417,296.33	\$417,296.33	\$0.00
FY 2022	\$401,048.28	\$401,048.28	\$0.00
FY 2023	\$1,062,495.38	\$1,062,495.38	\$0.00
FY 2024	\$1,584,089.70	\$1,584,089.70	\$0.00
FY 2025	\$569,150.46	\$97,334.46	\$471,816.00
TOTAL	\$4,034,080.15	\$3,562,264.15	\$471,816.00

## Water Division Contractor Panel (Paving Category) Monthly Report - Active Projects - February 28, 2025

No.	Project Description	Selected Contractor	RPU Board Approval Date	Contract Value	Last Payment	Total Payment	Balance	Status								
1	<b>Permanent Trench Resurfacing for Garfield and Overland - Phase III</b> Bid No. RPU-8138 WO NO. 2104923	R.J. Noble	02/12/24	\$471,816.00	\$0.00	\$0.00	\$471,816.00	Under construction								
Received Bids	<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 15%;"></td> <td style="width: 15%;">R.J. Noble</td> <td style="width: 15%; text-align: right;">\$471,816</td> </tr> <tr> <td></td> <td>Hardy &amp; Harper</td> <td style="text-align: right;">\$501,000</td> </tr> <tr> <td></td> <td>All American Asphalt</td> <td style="text-align: right;">\$657,756</td> </tr> </table>		R.J. Noble	\$471,816		Hardy & Harper	\$501,000		All American Asphalt	\$657,756						
	R.J. Noble	\$471,816														
	Hardy & Harper	\$501,000														
	All American Asphalt	\$657,756														
	Staff Member: <b>Maria Lamping</b>															
2																
Received Bids																
	Staff Member:															
3																
Received Bids																
	Staff Member:															
4																
Received Bids																
	Staff Member:															
<b>TOTAL AMOUNT</b>				<b>\$471,816.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$471,816.00</b>									