2018-2023 Electric Division Contractors' Panel List of Active Contractors

Approved by Council June 5, 2018

As of September 30, 2023

CONT	RACTOR
Baker E	Electric
Doty Br	ros Construction Co.
E.E. Ele	ectric Inc.
Herman	n Weissker, Inc.
Hot Line	e Construction
Souther	rn Contracting Company

Stronghold Engineering

VCI Construction, LLC

W.A. Rasic Construction Co., Inc.

2018-2023 Electric Division Contractors' Panel PO SUMMARY- SINCE FY19

CONTRACTOR	TOTAL PO's	TOTAL PAID	BALANCE
Baker Electric	\$61,900.00	\$61,900.00	\$0.00
Doty Bros Construction Co.	\$914,304.94	\$807,241.08	\$107,063.86
E.E. Electric, Inc.	\$153,841.00	\$103,841.00	\$50,000.00
Herman Weisker, Inc.	\$82,760.80	\$29,274.80	\$53,486.00
Hot Line Construction	\$1,375,973.55	\$1,325,973.55	\$50,000.00
Southern Contracting Company	\$0.00	\$0.00	\$0.00
Stronghold Engineering	\$9,400.00	\$9,400.00	\$0.00
VCI Construction, LLC	\$364,135.29	\$254,910.29	\$109,225.00
W.A. Rasic Construction Co., Inc.	\$248,320.31	\$198,320.31	\$50,000.00
TOTAL	\$3,210,635.89	\$2,790,861.03	\$419,774.86

CUMULATIVE BREAKDOWN PER FISCAL YEAR SINCE FY19

FISCAL YEAR	TOTAL PO's	TOTAL PAID	BALANCE	
FY 2019	\$539,672.57	\$539,672.57	\$0.00	
FY 2020	\$463,832.17	\$463,832.17	\$0.00	
FY 2021	\$278,810.63	\$278,810.63	\$0.00	
FY 2022	\$1,298,705.00	\$1,298,705.00	\$0.00	
FY 2023	\$427,143.52	\$181,853.66	\$245,289.86	
FY 2024	\$392,458.00	\$14,487.00	\$377,971.00	
TOTAL	\$3,400,621.89	\$2,777,361.03	\$623,260.86	

2	Project Description Secondary BurnUp At 3476 5th St	une 5, 2018, Riverside City Counci	RPU Board Approval	Contract Value	Last Payment	Total Payment	Dalamas	
2					_uot : ujo	Total Fayineiit	Balance	Status
2	NO 2324426	Doty Bros	Date	\$14,487.00	\$0.00	\$14,487.00	\$0.00	Project Completed
2	T							
2	Doty Bros \$10,532.00 Hot Line \$15,950.00							
2	VCI \$16,250.00 WA Rasic \$17,950.00							
2	Staff Member: Richard Huerta							
2	Install (2) Bollards at 4711 Jackson St WO 2404466	Doty Bros		\$4,224.00	\$0.00	\$0.00	\$4,224.00	Project Completed
	Doty Bros \$4,224.00							
	Herman eissker \$4,778.00 Hot Line \$5,370.00							
	WA Rasic \$5,600.00 VCI \$6,500.00							
	Staff Member: Richard Huerta							
١,	Secondary Burn Up 2905 Van Buren WO: 2405607	Doty Bros		\$11,036.00	\$0.00	\$0.00	\$11,036.00	Project Completed
	Doty Bros \$11,036.00							
3	Hot Line \$11,250.00 Herman Weissker \$12,634.00							
	VCI \$19,900.00 WA Rasic \$22,900.00							
	Staff Member: Richard Huerta							
	Primary Cable Burn Up at Midland Rd	Hot Line Construction		\$13,500.00	\$13,500.00	\$13,500.00	\$0.00	Project Completed
4	WO:2322505 Hot Line \$12,400.00							
-	VCI \$12,942.00 Doty Bros \$13,299.00							
F	Herman Weissker \$16,684.00							
	BTE-1942 Replacement at 3006Strasbourg Dr	Herman Weissker		\$17,081.00	\$0.00	\$0.00	\$17,081.00	Project Completed
٧	NO: 2403948							
5	Herman Weissker \$17,081.00 Hot Line \$21,690.80							
	Doty Bros \$21,735.00 VCI \$25,744.00							
	Staff Member: Richard Huerta							
	BTE-2593 Replacement at 1760 Shoemaker Rd WO: 2403942	Herman Weissker		\$15,872.00	\$0.00	\$0.00	\$15,872.00	Project Completed
6	Herman Weissker \$15,872.00							
	Doty Bros \$18,183.00 Hot Line \$19,050.80							
_	VCI \$24,342.00 Staff Members: Richard Huerta							
	Primary Burn Up at 10387 Jordan Dr	Herman Weissker		\$12,929.00	\$0.00	\$0.00	\$12,929.00	Project Completed
٧	WO: 2405611 Herman Weissker \$12,929.00							
7	Doty Bros \$13,353.00 Hot Line \$15,600.00							
-	WA Rasic \$15,900.00 VCI \$19,893.00							
	Staff Member: Richard Huerta							
	Replace at 6th St & Market St	Herman Weissker		\$7,604.00	\$0.00	\$0.00	\$7,604.00	Project Completed
٧	NO: 2405675 Herman Weissker \$7,604.00							
8	VCI \$9,285.00 Doty Bros \$9,300.00							
	WA Rasic \$9,600.00							
-	Hot Line \$9,880.00							
	Staff Member: Richard Huerta Re-paint 14 & Replace 6 Skirt Transformers	VCI Construction		\$36,257.00	\$0.00	\$0.00	\$36,257.00	Project Completed
٧	WO 2323689							
9	VCI \$36,257.00 EE Electric \$39,924.00							
F	Doty Bros \$49,727.00 Hot Line \$51,780.00				-			
_	Staff Member: Richard Huerta							
1	Primary Cable Burn Up at Rycroft Dr WO:2322503	VCI Construction		\$17,795.00	\$17,795.00	\$17,795.00	\$0.00	Project Completed
10	VCI \$13,995.00							
	Hot Line \$14,440.00 Doty Bros \$16,100.00							
	Herman Weissker \$20,377.94 Staff Member: Richard Huerta							
	Repain 8 PJCs and Patch	VCI Construction		\$22,968.00	\$0.00	\$0.00	\$22,968.00	Under Construction
٧	VO:2404548 VCI \$22,968.00				-			
11	Hot Line \$23,730.00 Doty Bros \$24,240.00							
-	Herman Weissker \$25,289.00 WA Rasic \$29,800.00							
	EE Electric \$31,456.00							
	Staff Memebr: Richard Huerta Construction Contract for EMERGENCY Electric Work on a							
12	Time and Equipment Basis at Various Locations FY23							
	Staff Member: Richard Huerta	Doty Bros	N/A >50k	\$50,000.00	\$0.00	\$8,196.14	\$41,803.86	As needed
	Construction Contract for EMERGENCY Electric Work on a							
13	Time and Equipment Basis at Various Locations FY24	E E Electric	N/A >50k	\$50,000.00	\$0.00	\$0.00	\$50,000.00	As needed
	Staff Member: Richard Huerta	Doty Bros VCI Construction	N/A >50k N/A >50k	\$50,000.00 \$50,000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$50,000.00 \$50,000.00	As needed As needed
		Hot Line Construction WA Rasic Construction	N/A >50k N/A >50k	\$50,000.00 \$50,000.00	\$0.00 \$0.00	\$0.00 \$0.00	\$50,000.00 \$50,000.00	As needed
тот	AL AMOUNT:			\$473,753.00	\$31,295.00	\$53,978.14	\$419,774.86	