

Water Division Contractor Panel (Paving Category)

List of Active Contractors

As of March 31, 2026

CONTRACTOR
All American Asphalt (PAVING CONTRACTOR)
Ben's Asphalt (PAVING CONTRACTOR)
Hardy & Harper, Inc. (PAVING CONTRACTOR)
R.J. Noble Company (PAVING CONTRACTOR)

Water Division Contractor Panel (Paving Category)

PO SUMMARY - SINCE FY22

CONTRACTOR	TOTAL POs	TOTAL PAID	BALANCE
All American Asphalt, Inc.	\$1,531,910.72	\$1,531,910.72	\$0.00
Bens Asphalt	\$0.00	\$0.00	\$0.00
Hardy & Harper, Inc.	\$1,880,708.82	\$1,421,708.82	\$459,000.00
R. J. Noble Company	\$1,905,986.13	\$1,905,986.13	\$0.00
TOTAL	\$5,318,605.67	\$4,859,605.67	\$459,000.00

CUMULATIVE BREAKDOWN PER FISCAL YEAR SINCE FY22

FISCAL YEAR	TOTAL POs	TOTAL PAID	BALANCE
FY 2022	\$401,048.28	\$401,048.28	\$0.00
FY 2023	\$1,062,495.38	\$1,062,495.38	\$0.00
FY 2024	\$1,584,089.70	\$1,584,089.70	\$0.00
FY 2025	\$637,234.46	\$637,234.46	\$0.00
FY 2026	\$1,633,737.85	\$1,174,737.85	\$459,000.00
TOTAL	\$5,318,605.67	\$4,859,605.67	\$459,000.00

Water Division Contractor Panel (Paving Category) Monthly Report - Active Projects - March 31, 2026

No.	Project Description	Selected Contractor	RPU Board Budget Approval Date	Contract Value	Last Payment	Total Payment	Balance	Status
1	Permanent Trench Resurfacing for the Monticello Avenue WDMR	Hardy & Harper	08/12/24	\$459,000.00	\$0.00	\$0.00	\$459,000.00	Pending the asphalt cap. Set for April.
	Bid No. RPU-8192							
	WO NO. 2214679							
Received Bids	Hardy & Harper	\$459,000						
	R.J. Noble	\$849,058						
	All American Asphalt	\$888,888						
	Staff Member:	Maria Lamping						
2								
Received Bids								
	Staff Member:							
3								
Received Bids								
	Staff Member:							
4								
Received Bids								
	Staff Member:							
	TOTAL AMOUNT			\$459,000.00	\$0.00	\$0.00	\$459,000.00	