

2019-2023 Electric Division Contractors' Panel

List of Active Contractors

Approved by Council June 5, 2018

As of April 30, 2022

CONTRACTOR
Baker Electric
Doty Bros Construction Co.
E.E. Electric Inc.
Herman Weissker, Inc.
Hot Line Construction
Southern Contracting Company
Stronghold Engineering
VCI Construction, LLC
W.A. Rasic Construction Co., Inc.

**2019-2023 Electric Division Contractors' Panel
PO SUMMARY- SINCE FY19**

CONTRACTOR	TOTAL PO's	TOTAL PAID	BALANCE
Baker Electric	\$111,900.00	\$61,900.00	\$50,000.00
Doty Bros Construction Co.	\$577,954.16	\$562,712.43	\$15,241.73
E.E. Electric, Inc.	\$144,401.00	\$0.00	\$144,401.00
Herman Weisker, Inc.	\$79,274.80	\$29,274.80	\$50,000.00
Hot Line Construction	\$1,338,360.26	\$1,246,374.55	\$91,985.71
Southern Contracting Company	\$50,000.00	\$0.00	\$50,000.00
Stronghold Engineering	\$59,400.00	\$9,400.00	\$50,000.00
VCI Construction, LLC	\$245,507.29	\$162,591.84	\$82,915.45
W.A. Rasic Construction Co., Inc.	\$231,049.31	\$181,049.31	\$50,000.00
TOTAL	\$2,837,846.82	\$2,253,302.93	\$584,543.89

CUMULATIVE BREAKDOWN PER FISCAL YEAR SINCE FY19

FISCAL YEAR	TOTAL PO's	TOTAL PAID	BALANCE
FY 2019	\$539,672.57	\$539,672.57	\$0.00
FY 2020	\$463,832.17	\$463,832.17	\$0.00
FY 2021	\$278,810.63	\$278,810.63	\$0.00
FY 2022	\$1,555,531.45	\$970,987.56	\$584,543.89
TOTAL	\$2,837,846.82	\$2,253,302.93	\$584,543.89

Electric Division Contractor's Panel Monthly Report - Active Projects - April 30, 2022

On June 5, 2018, Riverside City Council approved the Contractor's Panel for five years, with three one-year extensions.

No.	Project Description	Selected Contractor	RPU Board Approval Date	Contract Value	Last Payment	Total Payment	Balance	Status
1	Primary Cable Burn- Up 10773 Hole Ave	Doty Bros		\$50,000.00	\$0.00	\$34,758.27	\$15,241.73	Project Complete
	WO 2203398							
	Doty Bros \$50,000.00							
	Staff Member: Gary Hironimus							
2	UCR-Iowa Irrigation	VCI Construction		\$32,915.45	\$0.00	\$0.00	\$32,915.45	Under Construction
	WO 2025742							
	VCI \$32,915.45							
	Doty Bros \$36,333.00							
	Hot Line \$36,582.00							
	Staff Member: Gary Hironimus							
3	HMPE Cable Replacement Canyon Crest Area 1F Phase 3	Hot Line Construction		\$889,677.00	\$0.00	\$859,909.29	\$29,767.71	Under Construction
	WO 1619972							
	Hot Line \$889,677.00							
	Staff Member: David Bride							
4	V-794 Top Section Replacement @ Arlington & Madison	Hot Line Construction		\$13,650.00	\$0.00	\$13,650.00	\$0.00	Project Completed
	WO 2216629							
	Hot Line \$136,503.00							
	Doty Bros \$13,653.00							
	VCI \$13,743.00							
	Staff Member: Gary Hironimus							
5	Primary Cable Replacement at 3663 Buchanan St	Hot Line Construction		\$12,218.00	\$0.00	\$0.00	\$12,218.00	Under construction
	WO 2221062							
	Hot Line \$12,218.00							
	Doty Bros \$17,952.00							
	VCI \$22,060.00							
	Staff Member: Gary Hironimus							
6	Circuit 1502 Switch and Cable Replacement- Located at 3520 Tyler St.	E E Electric		\$94,401.00	\$0.00	\$0.00	\$94,401.00	Under Construction
	Staff Member: Gary Hironimus							
7	Construction Contract for EMERGENCY Electric Work on a Time and Equipment Basis at Various Locations for FY22							As needed
		E E Electric	N/A >50k	\$50,000.00	\$0.00	\$0.00	\$50,000.00	
		Baker Electric	N/A >50k	\$50,000.00	\$0.00	\$0.00	\$50,000.00	
		Hot Line Construction	N/A >50k	\$50,000.00	\$0.00	\$0.00	\$50,000.00	
		VCI Construction, LLC	N/A >50k	\$50,000.00	\$0.00	\$0.00	\$50,000.00	
		Herman Weissker Inc	N/A >50k	\$50,000.00	\$0.00	\$0.00	\$50,000.00	
		Stronghold Engineering	N/A >50k	\$50,000.00	\$0.00	\$0.00	\$50,000.00	
		Southern Contracting	N/A >50k	\$50,000.00	\$0.00	\$0.00	\$50,000.00	
		WA Rasic Construction	N/A >50k	\$50,000.00	\$0.00	\$0.00	\$50,000.00	
TOTAL AMOUNT:				\$1,492,861.45	\$0.00	\$908,317.56	\$584,543.89	