## Riverside Public Utilities Closed Capital Work Order Summary Report - Electric Fund 6/30/22

or WO	Project Description	Start Date	End Date	Board Approved Estimate	Final Project Cost	Variance	Variance %				
CLOSED Ca	apital Work Orders with Budget or Actual Expenditures > \$200,000										
	UNDERGROUND										
1903658	Electrical Engineering Design Services for Pole/Vault Placement and Reconductor Project	8/14/2018	3/22/2022	\$435,000	\$356,648	\$78,352	18%				
	1) Note on Final Project Cost:										
	Project was completed under the board approved estimate due to less engineering work than originally anticipated.										
	2) Impact to Customer Service:										
	The design services provided by the contractor will improve the safety and reliability of our infrustructure within the area for our customers.										
	3) Impact to System Reliability:										
	The pole replacements will provide up to date standarized structures to comply with GO95. The line reconductoring will provide stability and reliability to our distribution system.  Overall the design will help bring up old infrustructures up to date with new standards.										
	SUBSTATION										
1603079	Springs & Orangecrest Equipment Replacement Project	2/19/2016	5/24/2022	\$1,700,000	\$1,625,414	\$74,586	4%				
	1) Note on Final Project Cost:										
	Project completed below budget.										
	2) Impact to Customer Service:										
	The project replaces sub-tranmission circuit breakers that exceeded their design life. The project improves safety and reliability of services to the customers.										
	3) Impact to System Reliability:										
	The project targeted replaced aged oil and SF6 circuit breakers which improves reliability of the electrical system.										
1808341	Substation Utility Storage Facility	6/11/2018	3/15/2022	\$407,385	\$244,714	\$162,671	40%				
	1) Note on Final Project Cost:										
	The project was completed below the estimated cost due to overestimating the design effort to complete designing a storage facility and site improvement due to lack of experience with designing this kind of facilities.										
	2) Impact to Customer Service:										
	This project will allow RPU to respond to emergencies more efficiently, translating into less outage time for our customers.□										
	3) Impact to System Reliability:										
	This project if constructed, will improve the response time to emergencies by building a storage facility that can house spare equipment and devices.										

## Riverside Public Utilities Closed Capital Work Order Summary Report - Electric Fund 6/30/22

		6/30/22								
Project /				Board	Final					
Subproject				Approved	Project					
or WO	Project Description	Start Date	End Date	Estimate	Cost	Variance	Variance %			
CLOSED Ca	pital Work Orders with Budget or Actual Expenditures > \$200,000									
	Project expednture was over the budget by 2% due to adopting latest design practices during construction, changes in field conditions, and underestimating certain construction tasks.									
	2) Impact to Customer Service:									
	New expanded area will allow installation of new equipment in this stati wall and landscape.	ion without customer	interruption. F	Project also enhance	d neighborhood aesth	netics with the nev	v decorative			
	3) Impact to System Reliability:									
	System reliability will improve due to new area resulting from expansion project. Upcoming projects include installation of modernized equipment to provide resilence and protection to the power system in the City of Riverside.									
2021755	Riverside Substation 15kV Relay Replacement Project	2/18/2020	3/17/2022	\$900,000	\$898,332	\$1,668	0%			
	1) Note on Final Project Cost:									
	Project completed on budget.									
	2) Impact to Customer Service:									
	The project is part of the relay replacement program that targets replacing electomechanical relays with digital relays which improves the reliability for our customers.									
	Impact to System Reliability:									
	The relay replacement project improves the protection system which is critical to maintaining the stability and reliability of the electric power grid.									
2120986	Multiple Substations 15KV Capital Circuit Breaker Replacement Projec	et 4/13/2021	3/15/2022	\$490,000	\$475,581	\$14,419	3%			
	1) Note on Final Project Cost:									
	The project was completed within estimated cost (97%)									
	2) Impact to Customer Service:									
	Distribution Breaker replacement improves the continuity of electric serivce to our customers.									
	3) Impact to System Reliability:									
	Replacing aging breaker replacement, an integral part of the protection enhances the system's reliability.	ı system improves pe	rsonnel safety	r and reduces damaç	ges to the electric equ	iipment, which ulti	mately			
2103948	Clearwater Gas Turbine Engine	10/1/2020	3/31/2022	\$1,162,000	\$1,160,152	\$1,848	0%			
	1) Note on Final Project Cost:									
	Project completed within budget.									
	2) Impact to Customer Service:									
	Clearwater turbine repairs restored the power plant to normal operations and electricity production.									
	3) Impact to System Reliability:									
	Clearwater turbine repairs restored the power plant to normal operations and electricity production.									

## Riverside Public Utilities Closed Capital Work Order Summary Report - Electric Fund 6/30/22

Project /					Board	Final			
Subproject				Αl	pproved	Project			
or WO	Project Description	Start Date	End Date	Е	Stimate	Cost	V	′ariance	Variance %
CLOSED Capital Work (									
Total Electric Fund - Clo	sed Work Orders			\$	7,194,385	\$ 6,902,819	\$	291,566	