



RIVERSIDE PUBLIC UTILITIES

Board Memorandum

BOARD OF PUBLIC UTILITIES

DATE: FEBRUARY 27, 2017

GENERAL MANAGER'S REPORT

ITEM NO: 17

Riverside Public Utilities Electric Contractors' Panel Update As of January 2017

To streamline the bidding process for routine work, the Board of Public Utilities and the City Council voted to allow a Electric Division Contractors' Panel to be established. The use of the Panel is beneficial in meeting deadlines related to construction work and urgent repair or replacement of facilities. The Contractors' Panel is a list of companies that are pre-qualified to perform work on an as-needed basis through a master agreement. This saves time and money by simplifying the bidding process for specific types of routine work.

When RPU determines a need to use the Contractors' Panel for new construction, installation, maintenance, repair, modification, or extension of work, a bid solicitation with a set of engineering plans and specifications are sent to the appropriate Panel contractors by the Purchasing Manager. Because members of the Contractors' Panel have already executed a Master Agreement that includes the general and legal requirements of the contract, they only have to address the technical aspects of the bid. The Contractors' Panel mechanism is typically used for projects that meet the following three criteria: 1) Construction of the project needs to start within two months from start of design; 2) Project cost is less than \$500,000; and 3) City forces do not have the ability or the resources needed to construct the project within the time frame required. Projects that deviate from these criteria proceed through the formal bidding process.

Electric Division Contractors' Panel

List of Active Contractors

As of January 1, 2017

CONTRACTOR
A.M. Ortega Construction
Asplundh Construction
Cass Construction, Inc.
Doty Bros. Construction
E.E. Electric, Inc.
Hampton Tedder Electric
HCI, Inc.
Henkels & McCoy, Inc.
Herman Weissker, Inc.
Hot Line Construction
International Line Builders
National Powerline Company
PAR Electrical Contractors, Inc.
Southern Contracting Co.
Stronghold Engineering, Inc.
VCI Construction, LLC
W.A. Rasic Construction Co., Inc.

Electric Division Contractors' Panel

PO SUMMARY- SINCE FY13

CONTRACTOR	TOTAL PO's	TOTAL PAID	BALANCE
A.M. Ortega Construction	\$8,898.00	\$8,898.00	\$0.00
Asplundh Construction	\$954,840.66	\$886,045.66	\$68,795.00
Cass Construction, Inc.	\$0.00	\$0.00	\$0.00
Doty Bros. Construction Co.	\$14,413.00	\$5,152.00	\$9,261.00
E.E. Electric, Inc.	\$508,712.86	\$209,597.86	\$299,115.00
Hampton Tedder Electric	\$102,075.00	\$102,075.00	\$0.00
HCI, Inc.	\$345,362.31	\$195,362.31	\$150,000.00
Henkels & McCoy, Inc.	\$581,600.30	\$581,600.30	\$0.00
Herman Weissker, Inc.	\$484,064.99	\$484,064.99	\$0.00
Hot Line Construction	\$374,553.18	\$358,674.18	\$15,879.00
International Line Builders	\$465,241.18	\$315,241.18	\$150,000.00
National Powerline Company	\$0.00	\$0.00	\$0.00
PAR Electrical Contractors, Inc.	\$72,056.00	\$72,056.00	\$0.00
Southern Contracting Co.	\$1,773,080.00	\$1,623,080.00	\$150,000.00
Stronghold Engineering, Inc.	\$0.00	\$0.00	\$0.00
VCI Construction, LLC	\$4,663,321.05	\$4,513,321.05	\$150,000.00
W.A. Rasic Construction Co., Inc.	\$342,176.98	\$191,652.09	\$150,524.89
TOTAL	\$10,690,395.51	\$9,546,820.62	\$1,143,574.89

CUMULATIVE BREAKDOWN PER FISCAL YEAR SINCE FY13

FISCAL YEAR	TOTAL PO's	TOTAL PAID	BALANCE
FY 2013	\$3,861,209.14	\$3,861,209.14	\$0.00
FY 2014	\$2,876,723.17	\$2,876,723.17	\$0.00
FY 2015	\$1,792,268.95	\$1,792,268.95	\$0.00
FY 2016	\$869,550.73	\$869,550.73	\$0.00
FY 2017	\$1,290,643.52	\$147,068.63	\$1,143,574.89
TOTAL	\$10,690,395.51	\$9,546,820.62	\$1,143,574.89

Electric Division Contractors' Panel Monthly Report - Active Projects - January 1, 2017								
Project Description		Selected Contractor	RPU Board Approval Date	Contract Value	Last Payment	Total Payment	Balance	Status
Installation of 55' of Conduit for Secondary Burn Up at 10493 Gramercy Pl. (Civil Work Only)		Hot Line Construction Inc.	Not required for < \$50K	\$9,350.00	\$0.00	\$0.00	\$9,350.00	Will be completed 1/3/17
Bid No. 1713874E								
W.O. No. 1713874								
Hot Line Construction: \$9,350								
Doty Bros Equipment Co.: \$12,452								
Asplundh Construction Co.: \$13,045								
PAR Electrical Contractors: \$13,981								
Herman Weissker: \$13,995								
W.A. Rasic Construction Co.: \$14,908								
Henkels & McCoy: \$19,747								
VCI Construction, LLC: \$19,959								
Staff Member:	Julian Cardenas							
Intercept Existing CIC Conduit and Repair for a Primary Cable Burn Up from BTE-1264 to CST-1263 @ 7939 Modesto Dr.		W.A. Rasic Construction Co.	Not required for < \$50K	\$7,720.00	\$0.00	\$0.00	\$7,720.00	Completed 12/21
Bid No. 1712408E								
W.O. No. 1712408								
W.A. Rasic Construction Co.: \$7,720								
Asplundh Construction Co.: \$9,900								
Herman Weissker: \$9,977								
Doty Bros Equipment Co.: \$10,045								
Hot Line Construction: \$14,285								
VCI Construction, LLC: \$14,979								
HCI Inc.: \$21,679								
Staff Member:	Julian Cardenas							
Intercept Existing CIC Conduit and Repair for a Primary Cable Burn Up from CST-2128 to BTE-2841 @ 2337 Rancho Dr.		W.A. Rasic Construction Co.	Not required for < \$50K	\$7,257.00	\$0.00	\$0.00	\$7,257.00	Completed 12/14
Bid No. 1712407E								
W.O. No. 1712407								
W.A. Rasic Construction Co.: \$7,257								
Herman Weissker: \$8,718								
Asplundh Construction Co.: \$9,993								
Doty Bros Equipment Co.: \$10,601								
Hot Line Construction: \$13,564								
VCI Construction, LLC: \$14,979								
HCI Inc.: \$19,472								
Staff Member:	Julian Cardenas							

Electric Division Contractors' Panel Monthly Report - Active Projects - January 1, 2017							
Project Description	Selected Contractor	RPU Board Approval Date	Contract Value	Last Payment	Total Payment	Balance	Status
Intercept Existing CIC Conduit and Repair for a Primary Cable Burn Up from BTE-2776 to X-6577 @ 2535 Amy Wy.	Hot Line Construction Inc.	Not required for < \$50K	\$6,529.00	\$0.00	\$0.00	\$6,529.00	Completed 11/18
Bid No. 1710566E							
W.O. No. 1710566							
Hot Line Construction: \$6,529							
Asplundh Construction Co.: \$8,719							
Doty Bros Equipment Co.: \$8,947							
PAR Electrical Contractors: \$10,481							
Herman Weissker: \$10,605							
W.A. Rasic Construction Co.: \$15,868							
VCI Construction, LLC: \$18,543							
HCI Inc.: \$21,699							
Staff Member:	Julian Cardenas						
Conduit & Structures Installation for Replacement of Gas Switch inside V-4976 located at Magnolia & Harrison	Asplundh Construction Co.	10/24/16	\$68,795.00	\$0.00	\$0.00	\$68,795.00	Tentative Construction start date 1/8/16
Bid No. 1607467-17RPU							
W.O. No. 1607467							
Asplundh Construction Co.: \$68,795							
W.A. Rasic Construction Co.: \$96,386							
VCI Construction, LLC: \$104,559							
PAR Electrical Contractors: \$139,554							
Hot Line Construction, Inc.: \$165,149							
Staff Member:	Brian Politte						
Cable Rejuvenation Pilot Project located near Van Buren Blvd. and Lincoln Ave.	E.E. Electric Inc.	07/25/16	\$299,115.00	\$0.00	\$0.00	\$299,115.00	Completed 11/14
Bid No.1525067							
W.O. No. 1525067							
E.E. Electric Inc.: \$299,115							
Staff Member:	Brian Politte						

Electric Division Contractors' Panel Monthly Report - Active Projects - January 1, 2017										
Project Description			Selected Contractor	RPU Board Approval Date	Contract Value	Last Payment	Total Payment	Balance	Status	
Installation of 55' of Conduit for Secondary Burn Up @ 4372 Blueridge Dr. (Civil Work Only) Bid No. 1710465E W.O. No. 1710465 Doty Bros Equipment Co.: \$9,261 Asplundh Construction Co.: \$9,552 Hot Line Construction Inc.: \$10,785 W.A. Rasic Construction Co.: \$13,607 PAR Electrical Contractos: \$15,923 VCI Construction, LLC: \$18,110 HCI, Inc.: \$21,271 Herman Weissker, Inc.: \$23,318			Doty Bros Equipment Co.	Not required for < \$50K	\$9,261.00	\$0.00	\$0.00	\$9,261.00	Completed 11/18	
Staff Member:	Julian Cardenas									
Construction Contract for EMERGENCY Electric Work on a Time and Equipment Basis at Various Locations for FY2017			HCI, Inc.		\$150,000.00	\$0.00	\$0.00	\$150,000.00		
			International Line Builders		\$150,000.00	\$0.00	\$0.00	\$150,000.00		
			Southern Contracting Company		\$150,000.00	\$0.00	\$0.00	\$150,000.00		
			VCI Construction		\$150,000.00	\$0.00	\$0.00	\$150,000.00		
			W.A. Rasic Construction		\$150,000.00	\$14,452.11	\$14,452.11	\$135,547.89		
Staff Member:	Julian Cardenas									
TOTAL AMOUNT					\$1,158,027.00	\$14,452.11	\$14,452.11	\$1,143,574.89		