



RIVERSIDE PUBLIC UTILITIES

Board Memorandum

BOARD OF PUBLIC UTILITIES

DATE: JULY 24, 2017

GENERAL MANAGER'S REPORT

ITEM NO:

**Riverside Public Utilities
Electric Contractors' Panel Update
As of
July 1, 2017**

To streamline the bidding process for routine work, the Board of Public Utilities and the City Council voted to allow an Electric Division Contractors' Panel to be established. The use of the Panel is beneficial in meeting deadlines related to construction work and urgent repair or replacement of facilities. The Contractors' Panel is a list of companies that are pre-qualified to perform work on an as-needed basis through a master agreement. This saves time and money by simplifying the bidding process for specific types of routine work.

When RPU determines a need to use the Contractors' Panel for new construction, installation, maintenance, repair, modification, or extension of work, a bid solicitation with a set of engineering plans and specifications are sent to the appropriate Panel contractors by the Purchasing Manager. Because members of the Contractors' Panel have already executed a Master Agreement that includes the general and legal requirements of the contract, they only have to address the technical aspects of the bid. The Contractors' Panel mechanism is typically used for projects that meet the following three criteria: 1) Construction of the project needs to start within two months from start of design; 2) Project cost is less than \$500,000; and 3) City forces do not have the ability or the resources needed to construct the project within the time frame required. Projects that deviate from these criteria proceed through the formal bidding process.

Electric Division Contractors' Panel

List of Active Contractors

As of July 1, 2017

CONTRACTOR
Asplundh Construction
Doty Bros. Construction
Henkels & McCoy, Inc.
Herman Weissker, Inc.
Southern Contracting Co.
Stronghold Engineering, Inc.
VCI Construction, LLC

Electric Division Contractors' Panel

PO SUMMARY- SINCE FY13

CONTRACTOR	TOTAL PO's	TOTAL PAID	BALANCE
Asplundh Construction	\$1,364,877.86	\$1,002,394.36	\$362,483.50
Doty Bros. Construction Co.	\$90,123.00	\$66,688.00	\$23,435.00
Henkels & McCoy, Inc.	\$581,600.30	\$581,600.30	\$0.00
Herman Weissker, Inc.	\$490,676.99	\$490,676.99	\$0.00
Southern Contracting Co.	\$1,773,080.00	\$1,623,080.00	\$150,000.00
Stronghold Engineering, Inc.	\$0.00	\$0.00	\$0.00
VCI Construction, LLC	\$4,682,050.05	\$4,513,321.05	\$168,729.00
TOTAL	\$8,982,408.20	\$8,277,760.70	\$704,647.50

CUMULATIVE BREAKDOWN PER FISCAL YEAR SINCE FY13

FISCAL YEAR	TOTAL PO's	TOTAL PAID	BALANCE
FY 2013	\$3,335,440.18	\$3,335,440.18	\$0.00
FY 2014	\$2,383,375.09	\$2,383,375.09	\$0.00
FY 2015	\$1,709,131.89	\$1,709,131.89	\$0.00
FY 2016	\$618,343.09	\$618,343.09	\$0.00
FY 2017	\$936,117.95	\$231,470.45	\$704,647.50
TOTAL	\$8,982,408.20	\$8,277,760.70	\$704,647.50

Electric Division Contractors' Panel Monthly Report - Active Projects - July 1, 2017

Project Description	Selected Contractor	RPU Board Approval Date	Contract Value	Last Payment	Total Payment	Balance	Status
Intercept Existing 4" Conduit and Repair for a Primary Cable Replacement from X-7255 to X-6644 @ 6199 Wimbledon Dr.	VCI Construction, LLC	Not required for < \$50K	\$18,729.00	\$0.00	\$0.00	\$18,729.00	Completed 6/22/17- waiting for final billing
Bid No. 1723121-01E							
W.O. No. 1723121							
VCI Construction, LLC: \$18,729							
Asplundh Construction Co.: Non responsive							
Henkels & McCoy: Non responsive							
Staff Member: Julian Cardenas							
Intercept Existing Conduit and Repair for a Primary Cable Replacement from X-7255 to X-6644 @ 6197 Wimbledon Dr.	Doty Bros Equipment Co.	Not required for < \$50K	\$12,358.00	\$0.00	\$0.00	\$12,358.00	Completed 4/21/17- processing payment
Bid No. 1723121E							
W.O. No. 1723121							
Doty Bros Equipment Co.: \$12,358							
Hot Line Construction: \$13,370							
W.A. Rasic Construction Co.: \$14,142							
Henkels & McCoy: \$19,981							
VCI Construction, LLC: \$34,673							
Staff Member: Julian Cardenas							
Adjust Existing Adjust Existing Covers for CST-3186 @ 3760 Ninth St. (Civil Work Only)	Asplundh Construction Co.	Not required for < \$50K	\$6,560.00	\$0.00	\$0.00	\$6,560.00	Completed 6/24/17- waiting for final billing
Bid No. 1723231E							
W.O. No. 1723231							
Asplundh Construction Co.: \$6,560							
Doty Bros Equipment Co.: \$6,999							
Hot Line Construction: \$12,910							
VCI Construction, LLC: \$15,891							
W.A. Rasic Construction Co.: \$18,221							
Staff Member: Julian Cardenas							
Intercept Existing CIC Conduit and Repair for a Primary Cable Burn Up from BTE-1775 to CST-1774 @ 11131 Cochran Ave. (Civil Work Only)	Asplundh Construction Co.	Not required for < \$50K	\$21,205.00	\$0.00	\$0.00	\$21,205.00	Start date- 7/5/17, 5 working days for completion
Bid No. 1727463E							
W.O. No. 1727463							
Asplundh Construction Co.: \$21,205							
Henkels & McCoy: \$27,538							
Doty Bros Equipment Co.: \$34,833							
VCI Construction, LLC: \$37,310							
Staff Member: Julian Cardenas							

Electric Division Contractors' Panel Monthly Report - Active Projects - July 1, 2017

Project Description	Selected Contractor	RPU Board Approval Date	Contract Value	Last Payment	Total Payment	Balance	Status
Replacement of Existing Plastic BTE with New Concrete Traffic Rated BTE @ 3062 Wickham Dr. (Civil Work Only)	Doty Bros Equipment Co.	Not required for < \$50K	\$11,077.00	\$0.00	\$0.00	\$11,077.00	Completed 5/16/17- waiting for change order and final billing
Bid No. 1725440E							
W.O. No. 1725440							
Doty Bros Equipment Co.: \$11,077							
Asplundh Construction Co.: \$17,540							
VCI Construction, LLC: \$25,583							
Staff Member: Julian Cardenas							
Replacement of a SB-4 Pad PM-908, located @ 2180 Iowa Ave. (Habitat for Humanity) Civil Work Only	Asplundh Construction Co.	Not required for < \$50K	\$4,980.00	\$0.00	\$0.00	\$4,980.00	Completed 6/11/17- waiting for final billing
Bid No. 1726150E							
W.O. No. 1726150							
Asplundh Construction Co.: \$4,980							
Henkels & McCoy: \$8,782							
VCI Construction, LLC: \$8,901							
Doty Bros Equipment Co.: \$10,912							
Staff Member: Julian Cardenas							
Conduit & Structures Installation for HMPE Cable Replacement Project located in Canyon Crest- Area 1D	Asplundh Construction Co.	4/10/2017 Item 5	\$329,738.50	\$0.00	\$0.00	\$329,738.50	Start Date 5/22/17, 60 Calendar Days for Completion
Bid No. 1319813-17RPU							
W.O. No. 1319813							
Asplundh Construction Co.: \$329,739							
Doty Bros Equipment Co.: \$331,771							
Henkels & McCoy: \$523,131							
VCI Construction, LLC: \$768,026							
Staff Member: Julian Cardenas							
Construction Contract for EMERGENCY Electric Work on a Time and Equipment Basis at Various Locations for FY2017							
	Southern Contracting Company		\$150,000.00	\$0.00	\$0.00	\$150,000.00	
	VCI Construction		\$150,000.00	\$0.00	\$0.00	\$150,000.00	
Staff Member: Julian Cardenas							
TOTAL AMOUNT			\$704,647.50	\$0.00	\$0.00	\$704,647.50	