

#### RIVERSIDE PUBLIC UTILITIES

### Board Memorandum

**BOARD OF PUBLIC UTILITIES** 

**DATE**: OCTOBER 22, 2018

**GENERAL MANAGER'S REPORT** 

ITEM NO:

Riverside Public Utilities
Electric Contractors' Panel Update
As of
October 1, 2018

To streamline the bidding process for routine work, the Board of Public Utilities on April 24, 2018, recommended to the City Council approval to adopt a resolution and formation of the Electric Division Contractors' Panel. On June 5, 2018, City Council approved the Electric Contractors' Panel, Master Agreement, Resolution waiving the formal competitive procurement requirements, award utility construction projects under \$500,000 and authorize City Manager or his designee to execute Master agreements. The use of the Panel is beneficial in meeting deadlines related to construction work and urgent repair or replacement of facilities. The Contractors' Panel is a list of companies that are pre-qualified to perform work on an as-needed basis through a master agreement. This saves time and money by simplifying the bidding process for specific types of routine work.

When RPU determines a need to use the Contractors' Panel for new construction, installation, maintenance, repair, modification, or extension of work, a bid solicitation with a set of engineering plans and specifications are sent to the appropriate Panel contractors by the Purchasing Manager. Because members of the Contractors' Panel have already executed a Master Agreement that includes the general and legal requirements of the contract, they only have to address the technical aspects of the bid. The Contractors' Panel is used for projects that meet the following three criteria: 1) Construction of the project needs to start within two months from start of design; 2) Project cost is less than \$500,000; and 3) City forces do not have the ability or the resources needed to construct the project within the time frame required. Projects that deviate from these criteria proceed through the formal bidding process.

# 2018-2023 Electric Division Contractors' Panel List of Active Contractors

## Approved by Council June 5, 2018

### As of October 1, 2018

CONTRACTOR	
------------	--

Asplundh Construction Co

Baker Electric

Diversified Utility Service

Doty Bros Construction Co.

E.E. Electric Inc.

Herman Weissker, Inc.

Hot Line Construction

PAR Electrical Contractors, Inc.

Southern Contracting Company

Stronghold Engineering

VCI Construction, LLC

W.A. Rasic Construction Co., Inc.

# 2018-2023 Electric Division Contractors' Panel PO SUMMARY- SINCE FY18

CONTRACTOR	TOTAL PO's	TOTAL PAID	BALANCE
Asplundh Construction Co	\$0.00	\$0.00	\$0.00
Baker Electric	\$0.00	\$0.00	\$0.00
Diversified Utility Service	\$0.00	\$0.00	\$0.00
Doty Bros Construction Co.	\$25,000.00	\$0.00	\$25,000.00
E.E. Electric, Inc.	\$0.00	\$0.00	\$0.00
Herman Weisker, Inc.	\$0.00	\$0.00	\$0.00
Hot Line Construction	\$12,595.00	\$0.00	\$12,595.00
PAR Electrical Contractors, Inc.	\$0.00	\$0.00	\$0.00
Southern Contracting Company	\$0.00	\$0.00	\$0.00
Stronghold Engineering	\$0.00	\$0.00	\$0.00
VCI Construction, LLC	\$12,932.00	\$0.00	\$12,932.00
W.A. Rasic Construction Co., Inc.	\$120,352.00	\$0.00	\$120,352.00
TOTAL	\$170,879.00	\$0.00	\$170,879.00

#### **CUMULATIVE BREAKDOWN PER FISCAL YEAR SINCE FY18**

FISCAL YEAR	TOTAL PO's	TOTAL PAID	BALANCE
FY 2018	\$170,879.00	\$0.00	\$170,879.00
EV 2040	<b>#0.00</b>	<b>*</b> 0.00	<b>\$0.00</b>
FY 2019	\$0.00	\$0.00	\$0.00
FY 2020	\$0.00	\$0.00	\$0.00
FY 2021	\$0.00	\$0.00	\$0.00
FY 2022	\$0.00	\$0.00	\$0.00
FY 2023	\$0.00	\$0.00	\$0.00
TOTAL	\$170,879.00	\$0.00	\$170,879.00

# On June 5, 2018, Riverside City Council approved the Contractors Panel for five years with three one year extenstions. Electric Division Contractors' Panel Monthly Report - Active Projects - October 1, 2018

Potholing Request for ARB Offsite @ lows Ave and Everton PI (Civil Work Only)		000110 21110	on Contractors Failer		7101110	10,000	01000, 20	7.0	
Everton   (Civil Work Only)   W.A. Rasic Construction Co Inc.   \$25,800.00   \$30.00   \$25,800.00   \$5%	Project Description	1	Selected Contractor		Contract Value	Last Payment		Balance	Status
W. O. No. 1709454   W. A. Rasic Construction Co Inc.   \$28,800		wa Ave and	W.A. Rasic Construction Co Inc.	N/A<50k	\$26,800.00	\$0.00	\$0.00	\$26,800.00	5%
W.A., Rasic Construction Co Inc.   \$26,800	Bid No. 170945-4E								
VCI Construction LLC   \$29,300   \$36,489	W.O. No. 1709454								
Southern Contracting   \$38,489									
Staff Member:   Gary Hironimus   T & E for primary burn up from CST -1474 to ETE 1513   And CST 1474 - to CST 1514 located at 980 Altadena Dr. (Civil Work Only)   S45,000.00   S0,00   S45,000.00   S45,000.00   S45,000.00   S5%   S45,000.00   S45,000.00   S5%   S45,000.00   S45,000.00   S5%   S45,000.00   S45,000.00   S5%   S45,000.00   S5%   S45,000.00   S45,00									
### T& E for primary burn up from CST -1474 to ETE 1513 And CST 1474 - to CST 1514 located at 9080 Altadena Dr.  W.A. Rasic Construction Co Inc. (Civil Work Only)  #### W.O. No. 1904482  W.A. Rasic Contruction Co Inc.  Staff Member:    Gary Hironimus	Southern Contracting	\$36,489							
And CST 1474 - to CST 1514 located at 988 Altadena Dr. (Civil Work Only)  Emergency  W.O. No. 1904482  W.A. Rasic Contruction Co Inc.   \$45,000   \$45,000.00   \$0.00   \$45,000.00   \$85%    "Emergency will bris back to board to rate if costs exceed 50   \$15,000   \$16,145.00   \$12,900.00   \$12	Staff Member:	Gary Hironimus							
W.O. No. 1904482	And CST 1474 - to CST 1514 located at 9		W.A. Rasic Construction Co Inc.	N/A >50k	\$45,000.00	\$0.00	\$0.00	\$45,000.00	85%
W.A. Rasic Contruction Co Inc.   \$45,000	Emergency								
Staff Member:   Gary Hironimus   Staff Member:   Gary Hironimus   Staff Member:   Gary Hironimus   W.A. Rasic Construction Co Inc.   N/A > 50k   \$12,900.00   \$0.00   \$12,900.00   \$5%	W.O. No. 1904482								*Emorgonov will bring
Staff Member:   Gary Hironimus   Intercept Existing CIC (possibly 1.5 in.) Conduit and Repair for a Primary Cable Burn Up from X-11121 to BTE-1491 at 3572 Banbury Dr   W.A. Rasic Construction Co Inc.   N/A >50k   \$12,900.00   \$0.00   \$0.00   \$12,900.00   5%   Dr   Staff Member:   Gary Hironimus   Staff Member:   Gary Hironimus   Gary Hironimus   Intercept Existing CIC (possibly 1.5 in.) Conduit and Repair for a Primary Cable Burn Up from X-5928 to X-6360 @ 10040 Hillsborough Ln   W.A. Rasic Construction Co Inc.   S10,979   S16,145.00   \$0.00   \$12,900.00   5%   S12,900.00   5%	W.A. Rasic Contruction Co Inc.	\$45,000							
Staff Member:   Gary Hironimus									• .
Intercept Existing CIC (possibly 1.5 in.) Conduit and Repair for a Primary Cable Burn Up from X-11121 to BTE-1491 at 3572 Banbury Dr Bid No. 1903000E  W.O. No. 1903000  W.A. Rasic Construction Co Inc. \$12,900  VCI Construction LLC \$13,979  Staff Member: Gary Hironimus  Intercept Existing CIC (possibly 1.5 in.) Conduit and Repair for a Primary Cable Burn Up from X-5928 to X-6360 @ 10040 Hillsborough Ln Bid No. 1903686  W.O. No. 1903686  W.A. Rasic Construction Co Inc. \$16,145  VCI Construction Co Inc. \$16,145  VCI Construction Co Inc. \$23,804									11 00010 000000 0010
Intercept Existing CIC (possibly 1.5 in.) Conduit and Repair for a Primary Cable Burn Up from X-11121 to BTE-1491 at 3572 Banbury Dr Bid No. 1903000E  W.O. No. 1903000  W.A. Rasic Construction Co Inc. \$12,900  VCI Construction LLC \$13,979  Staff Member: Gary Hironimus  Intercept Existing CIC (possibly 1.5 in.) Conduit and Repair for a Primary Cable Burn Up from X-5928 to X-6360 @ 10040 Hillsborough Ln Bid No. 1903686  W.O. No. 1903686  W.A. Rasic Construction Co Inc. \$16,145  VCI Construction Co Inc. \$16,145  VCI Construction Co Inc. \$23,804									
Primary Cable Burn Up from X-11121 to BTE-1491 at 3572 Banbury   W.A. Rasic Construction Co Inc.   N/A > 50k   \$12,900.00   \$0.00   \$12,900.00   5%									
W.O. No. 1903000  W.A. Rasic Contruction Co Inc.   \$12,900  VCI Construction LLC   \$13,979  Staff Member:   Gary Hironimus    Intercept Existing CIC (possibly 1.5 in.) Conduit and Repair for a Primary Cable Burn Up from X-5928 to X-6360 @ 10040 Hillsborough Ln  Bid No. 1903686E  W.O. No. 1903686  W.A. Rasic Construction Co Inc.   \$16,145  W.A. Rasic Construction LLC   \$23,804	Primary Cable Burn Up from X-11121 to BTE-14		W.A. Rasic Construction Co Inc.	N/A >50k	\$12,900.00	\$0.00	\$0.00	\$12,900.00	5%
W.A. Rasic Contruction Co Inc.   \$12,900	Bid No. 1903000E								
VCI Construction LLC   \$13,979	W.O. No. 1903000								
Staff Member:   Gary Hironimus									
Intercept Existing CIC (possibly 1.5 in.) Conduit and Repair for a   Primary Cable Burn Up from X-5928 to X-6360 @ 10040 Hillsborough   W.A. Rasic Construction Co Inc.   N/A > 50k   \$16,145.00   \$0.00   \$16,145.00   5%	VCI Construction LLC	\$13,979							
Intercept Existing CIC (possibly 1.5 in.) Conduit and Repair for a   Primary Cable Burn Up from X-5928 to X-6360 @ 10040 Hillsborough   W.A. Rasic Construction Co Inc.   N/A > 50k   \$16,145.00   \$0.00   \$16,145.00   5%	Staff Mombor	Cary Hironimus							
Bid No. 1903686E  W.O. No. 1903686  W.A. Rasic Contruction Co Inc. \$16,145  VCI Construction LLC \$23,804	Intercept Existing CIC (possibly 1.5 in.) Conduit Primary Cable Burn Up from X-5928 to X-6360 (	and Repair for a	W.A. Rasic Construction Co Inc.	N/A >50k	\$16,145.00	\$0.00	\$0.00	\$16,145.00	5%
W.O. No. 1903686  W.A. Rasic Contruction Co Inc.   \$16,145  VCI Construction LLC   \$23,804									
W.A. Rasic Contruction Co Inc. \$16,145  VCI Construction LLC \$23,804									
VCI Construction LLC \$23,804		\$16 145							
Stoff Mambari Conviliracionus	1 31 33 33 35 22	,							
Stan wentber.   Garly milloritimus	Staff Member:	Gary Hironimus				_		_	

Electric Division Contractors' Panel Monthly Report - Active Projects - October 1, 2018								
Project Description		Selected Contractor	RPU Board Approval Date	Contract Value	Last Payment	Total Payment	Balance	Status
Intercept Existing CIC (possibly 1.5 in.) Conduit Primary Cable Burn Up from BTE-2022 to BTE-2 replacement of BTE-2022 @ 8626 Limestone Dr Bid No. 1903684E		W.A. Rasic Construction Co Inc.	N/A >50k	\$19,507.00	\$0.00	\$0.00	\$19,507.00	5%
W.O. No. 1903684								
W.A. Rasic Contruction Co Inc.	¢40 507							
VCI Construction LLC	+ - /							
Staff Member:	Gary Hironimus							
Intercept Existing 4" DB Conduit and Repair for from X-5577 to PM-3191 @ 8178 Mar Vista Ct	a Primary Removal	Hot Line Construction	N/A >50k	\$4,896.00	\$0.00	\$0.00	\$4,896.00	0%
Bid No. 1903692E								
W.O. No. 1903692								
Hot Line Construction	\$4,896							
VCI Construction LLC								
Doty Bros	\$11,310							
Staff Member:	Gary Hironimus							
Replacement Of Existing Bottom Section Plasti bottom section @ 1643 Sunup Circle	c BTE-4233 with New	Hot Line Construction	N/A >50k	\$7,699.00	\$0.00	\$0.00	\$7,699.00	0%
Bid No. 1903693E								
W.O. No. 1903693	<b>A7</b> 000							
Hot Line Construction	\$7,699							
VCI Construction LLC								
Doty Bros	\$11,920							
Staff Member:	Gary Hironimus							
Installation of 75' of Conduit for Secondary Bur Dr	n Up at 5944 Intervale	VCI Construction LLC	N/A >50k	\$12,932.00	\$0.00	\$0.00	\$12,932.00	0%
Bid No. 1902850E								
W.O. No. 1902850								
VCI Construction LLC	\$12,932							
W.A. Rasic Contruction Co Inc.								
Southern Contracting	\$21,885							
Staff Member:	Gary Hironimus							
T & E For primary burn up from BTE-3241 to BT	E-3240 located at	Doty Bros	N/A >50k	\$25,000.00	\$0.00	\$0.00	\$25,000.00	
W.O. No. 1905814  Doty Bros	\$25,000							*Emergency will bring back to board to ratify,
Staff Member:	Gary Hironimus							if costs exceed 50k
TOTAL AMOUNT	Ca. j i moranido			\$170,879.00	\$0.00	\$0.00	\$170,879.00	