

Water Division Contractor Panel (Paving Category)

List of Active Contractors

As of June 30, 2026

CONTRACTOR
All American Asphalt (PAVING CONTRACTOR)
Ben's Asphalt (PAVING CONTRACTOR)
Hardy & Harper, Inc. (PAVING CONTRACTOR)
R.J. Noble Company (PAVING CONTRACTOR)

Water Division Contractor Panel (Paving Category)

PO SUMMARY - SINCE FY22

CONTRACTOR	TOTAL POs	TOTAL PAID	BALANCE
All American Asphalt, Inc.	\$1,531,910.72	\$1,531,910.72	\$0.00
Bens Asphalt	\$0.00	\$0.00	\$0.00
Hardy & Harper, Inc.	\$2,919,908.82	\$1,855,913.82	\$1,063,995.00
R. J. Noble Company	\$2,539,295.13	\$1,905,986.13	\$633,309.00
TOTAL	\$6,991,114.67	\$5,293,810.67	\$1,697,304.00

CUMULATIVE BREAKDOWN PER FISCAL YEAR SINCE FY22

FISCAL YEAR	TOTAL POs	TOTAL PAID	BALANCE
FY 2022	\$401,048.28	\$401,048.28	\$0.00
FY 2023	\$1,062,495.38	\$1,062,495.38	\$0.00
FY 2024	\$1,584,089.70	\$1,584,089.70	\$0.00
FY 2025	\$637,234.46	\$637,234.46	\$0.00
FY 2026	\$3,306,246.85	\$1,608,942.85	\$1,697,304.00
TOTAL	\$6,991,114.67	\$5,293,810.67	\$1,697,304.00

Water Division Contractor Panel (Paving Category) Monthly Report - Active Projects - June 30, 2026

No.	Project Description	Selected Contractor	RPU Board Budget Approval Date	Contract Value	Last Payment	Total Payment	Balance	Status
1	Permanent Trench Resurfacing for the Dundee Road WDMR	R.J. Noble	07/28/25	\$633,309.00	\$0.00	\$0.00	\$633,309.00	Started 05-04-26.
	Bid No. RPU-8240							Ends 07-17-26.
	WO NO. 2108105							
Received Bids	R.J. Noble	\$633,309						
	Hardy & Harper	\$656,000						
	All American Asphalt	\$766,487						
	Staff Member:	Maria Lamping						
2	Permanent Trench Resurfacing for the Brockton Ave (10th to Mission Inn)	Hardy & Harper	11/13/23	\$543,200.00	\$0.00	\$0.00	\$543,200.00	Started 05-22-26.
	Bid No. RPU-8244							Ends 08-04-26.
	WO NO. 2027460							
Received Bids	Hardy & Harper	\$543,200						
	All American Asphalt	\$641,467						
	R.J. Noble	\$688,000						
	Staff Member:	Maria Lamping						
3	Permanent Trench Resurfacing for the Monticello Avenue WDMR	Hardy & Harper	08/12/24	\$459,000.00	\$434,205.00	\$434,205.00	\$24,795.00	Completed 05-11-26.
	Bid No. RPU-8192							Pending change order
	WO NO. 2214679							to balnce the PO
Received Bids	Hardy & Harper	\$459,000						
	R.J. Noble	\$849,058						
	All American Asphalt	\$888,888						
	Staff Member:	Maria Lamping						
4	Permanent Trench Resurfacing for the Delano Drive WDMR	Hardy & Harper	10/27/25	\$496,000.00	\$0.00	\$0.00	\$496,000.00	06/25/26: Bids Received
	Bid No. RPU-8267							
	WO NO. 2214681							
Received Bids	Hardy & Harper	\$496,000						
	All American Asphalt	\$542,929						
	R.J. Noble	\$659,000						
	Staff Member:	Maria Lamping						
	TOTAL AMOUNT			\$2,131,509.00	\$434,205.00	\$434,205.00	\$1,697,304.00	