



## SR-91 / ADAMS STREET – INTERCHANGE RECONFIGURATION

### Public Works Department

Mobility and Infrastructure Committee

June 11, 2020

RiversideCA.gov

## BACKGROUND

1. The City began exploring strategies to reconstruct and reconfigure the overcrossing and interchange at Adams Street near the SR-91 to:
  - a. Address significant traffic congestion during peak hours;
  - b. Meet forecasted future traffic demands;
  - c. Promote Active Transportation;
  - d. Accommodate future SR-91 widening; and
  - e. Provide a minimum bridge vertical clearance of 16 ft. 6 in.

2



RiversideCA.gov

## BACKGROUND (CONT.)

2. On 11/28/17, City Council approved appropriation of \$4.1 million in TUMF fees to fund the Project Approval and Environmental Document (PA&ED) phase of the project;
3. In April 2018, Public Works submitted the City funded Project Study Report – Project Development Support (PSR-PDS) to Caltrans for approval to proceed to PA&ED;
4. On 5/10/18, Caltrans approved moving the project into the PA&ED Phase; and



3

RiversideCA.gov

## BACKGROUND (CONTINUED)


5. On 3/4/20, the Transportation Board reviewed the matter and recommended that the Transportation Committee:
  - a. Review, receive, and file this report;
  - b. Recommend that the City Council continue to support the Project; and
  - c. Provide feedback on the Oval Roundabout concept design, Alternative 1.1.



4

RiversideCA.gov

## PROJECT AREA MAP



RiversideCA.gov

5

## PSR-PDS PHASE

1. Proposed Project Key Design Parameters would include:
  - a. Adams St overcrossing reconstruction to at least 2 thru lanes each direction and minimum 16'-6" vertical clearance;
  - b. Reconfiguration of SR-91 on/off ramps at Adams St to reduce congestion;
  - c. Reconfiguration of Adams St intersections at Diana and Indiana Aves to accommodate widening /ramp reconfigurations; and
2. Design Alternatives:
  - a. 10 design options were originally evaluated;
  - b. 2 design alternatives were selected and a "no-build" 3<sup>rd</sup> option included in the Caltrans approved PSR-PDS.



RiversideCA.gov

6

## PA&ED PHASE

1. Initial steps of this phase included:
  - a. Retained the services of outside consultant TYLIN ; and
  - b. Worked in with TYLIN and Caltrans to review project scope, alternatives, and develop any additional viable design concepts.
2. November 2019 Workshop:
  - a. City and TYLIN staff attended a 5 day workshop to further analyze design alternatives; and
  - b. Focused on optimizing performance, minimizing R/W impacts, improving project value, and reviewing project impacts north of the westbound ramps.



7

RiversideCA.gov


## WORKSHOP RESULTS – VALUE ANALYSIS STUDY

1. Based on the 5-day workshop TYLIN prepared a Value Analysis Study which:
  - a. Proposed 4 new additional design alternatives;
  - b. Identified key factors, constraints, and issues for each;
  - c. Formulated ideas for potential minor modifications to the 2 originally selected alternatives; and
  - d. Provided comparative analysis of estimated project cost, and performance and value change for each of the 6 designs.
2. All alternatives included improvements to bring the bridge height / clearance to standard.



8

RiversideCA.gov



## ORIGINALLY SELECTED ALTERNATIVE 3


1. Concept is an offset intersection design model at the north side of SR-91 with displaced EB ramps landing near the WB ramps;
2. Advantages include less R/W required, increased queuing distance between ramps and Indiana Ave, and enables improved signal timing on Adams St; and
3. Challenges entail maintenance/viability of overcrossing structures, consolidation of multiple heavy movements into a single small footprint intersection, and minimal capacity gains.



10

RiversideCA.gov





## ORIGINALLY SELECTED ALTERNATIVE 7


1. Model similar to Van Buren Blvd at SR-91 and using a hybrid configuration with EB hook ramps connecting to Indiana Ave and WB ramps tying into Adams St near their current location;
2. Advantages include eliminates storage shortfall on Adams St due to proximity of EB off-ramp to Indiana Ave, adds queuing spaces on Adams St, and involves less maintenance; and
3. Challenges involve the substantial R/W requirements, and an extended travel route for motorists traveling to / from the north.



12

RiversideCA.gov

## ROUNDBABOUT




13

RiversideCA.gov

## ROUNDBABOUT STATS

### Reduction in collisions



Sources: Federal Highway Administration and Insurance Institute for Highway Safety (FHWA and IIHS)

14



RiversideCA.gov

## SIMILAR ROUNDABOUT IMPLEMENTATION



15

RiversideCA.gov

## VA ALTERNATIVE 1.1



16

RiversideCA.gov



## ADDITIONAL PROPOSED ALTERNATIVE 1.1


1. Large single oval roundabout with existing interchange travels;
2. Advantages of this type of roundabout include:
  - a. Spreads out closely spaced legs at south end of roundabout;
  - b. Improved stage construction with less construction time; and
  - c. 2<sup>nd</sup> best reduction in R/W impacts and least at north end
3. Challenges involve:
  - a. High density of exit/entry points at south end;
  - b. Entry/exit angle design challenges; and
  - c. High volume of motorists in the circulating roadway.



17

RiversideCA.gov

## VA ALTERNATIVE 1.2



18



RiversideCA.gov

## ADDITIONAL PROPOSED ALTERNATIVE 1.2

1. Semi-dog bone roundabout with existing interchange travels;
2. The advantage of this type of roundabout is its ability to provide independent navigation of the north roundabout;
3. Challenges involve:
  - a. High volume of motorists in the circulating roadway; and
  - b. Potential for increased speeds within the intersection due to the longer straightaway.



19

RiversideCA.gov

## VA ALTERNATIVE 1.3



20



RiversideCA.gov

## ADDITIONAL PROPOSED ALTERNATIVE 1.3

1. Both a north roundabout with a south “peanutbout” with existing interchange travels;
2. Advantages of this design include:
  - a. Provides independent navigation of the north roundabout;
  - b. Yields similar construction R/W impacts to Alt. 1.2; and
  - c. The “peanutbout” extends space between legs favoring WB Indiana Ave traffic across Adams St with reduced path; and
3. Challenges are related to need for additional wayfinding and meeting driver expectation.



21

RiversideCA.gov

## VA ALTERNATIVE 1.4



22



RiversideCA.gov



## ADDITIONAL PROPOSED ALTERNATIVE 1.4

1. A north roundabout with continuous traffic flow, onsite storage, a south median U-turn, and existing interchange travels;
2. Advantages of this model include:
  - a. Least R/W impacts particularly at Indiana / Adams Aves;
  - b. Best condition for WB Indiana Ave / EB 91 on-ramp; and
  - c. Greatest separation of interchange movements; and
3. Challenges include:
  - a. U-turn may be difficult for auto trailers; and
  - b. Additional wayfinding may be required and may not meet driver expectation.



23

RiversideCA.gov

## PROJECT FUNDING

1. PSR-PDS Phase - City funded;
2. PA&ED Phase - STP-Local, TUMF, & Measure A funded;
3. PS&E Phase - Partially funded; and
4. R/W Acquisition, Construction Phase – Unfunded.



24

RiversideCA.gov



## PROJECT CONSTRUCTION COST ESTIMATE

Element	<u>Alternative 3</u> Offset Intersection	<u>Alternative 7</u> Hook Ramps-East
Roadway	\$27,500,000	\$29,500,000
Structures	\$25,300,000	\$9,900,000
<b>SUBTOTAL Construction</b>	<b>\$52,800,000</b>	<b>\$39,400,000</b>
Right-of-Way	\$8,500,000	\$18,600,000
<b>TOTAL Capital Outlay</b>	<b>\$61,300,000</b>	<b>\$58,000,000</b>
Support—all PD phases	\$10,600,000	\$11,600,000
<b>TOTAL Project Cost</b>	<b>\$71,900,000</b>	<b>\$69,600,000</b>

- PSR-PDS level Project Planning Cost Estimates
- 2018 data
- No escalation to construction year

25



RiversideCA.gov

## ALTERNATIVE COST ESTIMATE

Alternative 1.1 – Oval Roundabout	\$32,991,000
Alternative 1.2 – Semi-dog bone Roundabout	\$37,453,000
Alternative 1.3 – Peanutbout	\$37,453,000
Alternative 1.4 – Median U-turn	\$32,591,000

- Planning Cost Estimates
- 2018 data
- No escalation to construction year

26



RiversideCA.gov

## RECOMMENDATIONS

That the Mobility and Infrastructure Committee:

1. Receive and File this report and update;
2. Recommend that the City Council continue supporting the Adams St at SR-91 Interchange Project; and
3. Provide feedback on the Oval Roundabout concept design, Alternative 1.1. Caltrans and the City may seek additional technical analysis on this alternative.



27

RiversideCA.gov